

Geebee (Bangladesh) Ltd.

Plot # 74~77, sector # 02, KEPZ, North Patenga, Chittagong-4204.

(22.27807N,91.79158E)


10th June 2014



Observations

Global stability

Packers placed under flange instead of under entire section – reduces moment capacity of joint





Few internal masonry walls at ground floor to act as shear walls – lateral stability of upper floors unclear

Top flange cut away and additional angle poorly welded with poor detailing – reduced flexural and shear capacity of beam




High column stresses



Brick aggregate observed




Poor steel detailing



Edge distance to bolts appears too low

Packers placed under flange instead of under entire section – reduces vertical capacity of connection



Top flange cut away and additional angle poorly welded with poor detailing – reduced flexural and shear capacity of beam




Poor portal frame haunch detailing




Column does not appear large enough to resist bending moments from haunch and rafter for vertical loads.

Poor haunch detailing (no stiffeners, no tension plate, welding very poor quality)



Cracks to paint and bowing of plates suggest flanges may have locally buckled slightly. L-sections were apparently welded on later to strengthen the column



Apparently non-engineered external structures



Fire escape stairs outside the building (5 no.): poor structural details and weld quality



Apparently non-engineered steel structure outside the building





Generator room
outside the
building




Lightweight roof structure over main entrance

Inconsistencies between drawings and as-built construction


1st floor not shown

Incorrect dimension


Ground floor columns not shown




Incorrect details on Permit drawings



Columns on 1st floor not existent



Two different floor plans provided. Some column sizes shown are different from as-built



Support structure for concrete water tank (not connected to the building)

No information available for these apparently engineered structures

Elevator shafts





No information available for these apparently engineered structures

Northern Guard room



Chimneys outside the building (2 no.)



Priority Actions

Problems Observed

1. Global stability
2. High stresses in ground floor RC columns
3. Poor portal frame haunch detailing
4. Poor steel detailing
5. Apparently non-engineered external structures
6. Absence of structural information and inconsistencies between drawings and as-built construction

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Global stability	Building Engineer to conduct a full global stability review of both parts of the building in both directions for wind and seismic loads, based on as-built structure	6-weeks
2	Global stability	Provide remedial details as appropriate	6-weeks
3	Global stability	Carry out remedial work as required	6-months
4	High stresses in ground floor RC columns	Building Engineer to review design, loads and columns stresses for ground floor RC columns.	6-weeks
5	High stresses in ground floor RC columns	Verify insitu concrete stresses either by 100mm diameter cores or existing cylinder strength data for cores from min. 4 columns.	6-weeks
6	High stresses in ground floor RC columns	Produce and actively manage a loading plan for all floor plates within the factory, giving consideration to floor capacity and column capacity. Incorporate any limitations stated in the 'Next' report dated January 2014.	6-weeks
7	High stresses in ground floor RC columns	Continue to implement loading plan	6-months

Item No.	Observation	Recommended Action Plan	Recommended Timeline
8	Poor portal frame haunch detailing	Building Engineer to review portal frame design as built, including haunches, column sizes and weld quality	6-weeks
9	Poor portal frame haunch detailing	Provide remedial details as appropriate	6-weeks
10	Poor portal frame haunch detailing	Carry out remedial work as required	6-months
11	Poor steel detailing	Building Engineer to review steel detailing and weld quality	6-weeks
12	Poor steel detailing	Provide remedial details as appropriate.	6-weeks
13	Poor steel detailing	Carry out remedial work as required	6-months
14	Apparently non-engineered external structures	Building Engineer to review design of ancillary steel structures with regard to their capacity to support code vertical and wind loads	6-months
15	Apparently non-engineered external structures	Carry out remedial works as necessary, or replace structures	6-months
16	Absence of structural information and inconsistencies between drawings and as-built construction	Building Engineer to carry out as-built survey of building and produce accurate and complete as-built drawings	6-months
17	Absence of structural information and inconsistencies between drawings and as-built construction	Building Engineer to provide structural documentation for external steel structures.	6-months