

# Four H Lingerie Ltd.

BRTC Bus Depot, Baluchara, Hathazari Road, Chittagong, Bangladesh  
(+22.416298N, 91.819663E)

2<sup>nd</sup> July 2014



# Observations

# Bracing System Issues

There are significant eccentricities of bracing connections causing minor axis bending to portal frame members. Compression flange braces required for rafters at braced bays also not provided.



Missing compression flange braces



Significant eccentricity to plan bracings



Plan bracing substantially away from vertical supports

## Bracing System Issues

# Apparent Deficiency in Steel Connection Design

# Moment transfer between portal frames compromised due to connection recess for gutter.




- Column with haunch
- Rafter sitting on top of haunch
- Gutter drain

Column-rafter connection at valley

## Steel Connection Design

# Reduced Portal Frame Member Size Resisting Larger Tributary Wind Area

We have observed that the member sizes in this bay are smaller than the rest of the bays. It also has a slightly larger tributary wind loading area. The columns are also orientated about the weak axis in relation to wind loading.



Column layout



Frame at this bay



Frame with reduced member sizes

## Reduced Portal Member Size

# Vertical Support of Portal Frame Unclear

Portal frame apparently supported off corbels from adjacent building.



Capacity of support points of portal frame unclear.



Support points of portal frame unclear.

## Portal Support Unclear

# Steel Connection Defects



Untightened vertical braces



Gaps to connections



Gaps to connections

## Steel Connection Defects

# Priority Actions

# Problems Observed

**ITEM 1:** Issues with Bracing System

**ITEM 2:** Apparent Deficiency in Steel Connection Design

**ITEM 3:** Reduced Portal Frame Member Size Resisting Larger Tributary Wind Area

**ITEM 4:** Vertical Support of Portal Frame Unclear

**ITEM 5:** Steel Connection Defects

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Issues with Bracing System	Building Engineer to review bracing system for lateral wind loading as per BNBC with consideration for minor axis bending of rafters due to eccentricity of members at node points. Review design of rafter considering compression flange restraint.	6-weeks
2	Issues with Bracing System	Building Engineer to design and detail structural upgrading work where necessary to ensure adequate stiffness of bracing system.	6-weeks
3	Issues with Bracing System	Where required, remedial measures to steelwork to be carried out.	6-months
4	Apparently Inadequate Steel Connection Design	Building Engineer to assess connection for vertical and lateral loads as per BNBC with particular attention to moment transfer between portal frames.	6-weeks
5	Apparently Inadequate Steel Connection Design	Building Engineer to design and detail structural upgrading works, as necessary.	6-weeks
6	Apparently Inadequate Steel Connection Design	Where required, remedial measures to steelwork to be carried out.	6-months

Item No.	Observation	Recommended Action Plan	Recommended Timeline
7	Reduced Portal Frame Member Size Resisting Larger Tributary Wind Area	Building Engineer to review lateral capacity of portal frame with reduced member size for wind loading as per BNBC.	6-weeks
8	Reduced Portal Frame Member Size Resisting Larger Tributary Wind Area	Building Engineer to design and detail structural upgrading works, as necessary.	6-weeks
9	Reduced Portal Frame Member Size Resisting Larger Tributary Wind Area	Where required, remedial measures to steelwork to be carried out.	6-months
10	Vertical Support of Portal Frame Unclear	Building Engineer to review existing vertical support and confirm by calculations that the structural capacity of the existing support points are adequate. If necessary, remedial works to be carried out.	6-months
11	Steel Connection Defects	Building Engineer to review connection gaps at member interfaces and add shim plates where necessary.	6-months