

V-Knitwear & Composite Ltd. #10248


Mahana, Golakandail, Bhulta, Rupgonj, Narayanganj
(+23.805136N, 90.586609E)

07.MAY.2014



Identified Priority 1 Concerns

1st Priority 1 Concern




The structural drawings for the main building do not match the existing conditions:


The column grid layout does not match between the flat slab configuration and the slab with beam configuration for the main building.

The beams and columns size don't match the structural drawings for the main building.

An addition across two bays was seen but not shown on the drawings.



COLUMN	GROUND	1ST FLOOR	2ND FLOOR	3RD FLOOR
C-01	1000 x 1000	1000 x 1000	1000 x 1000	1000 x 1000
C-02	1000 x 1000	1000 x 1000	1000 x 1000	1000 x 1000
C-03	1000 x 1000	1000 x 1000	1000 x 1000	1000 x 1000
C-04	1000 x 1000	1000 x 1000	1000 x 1000	1000 x 1000
C-05	1000 x 1000	1000 x 1000	1000 x 1000	1000 x 1000
C-06	1000 x 1000	1000 x 1000	1000 x 1000	1000 x 1000



Section at support

Section at middle

Section of Beam-2

2nd Priority 1 Concern



The steel roof of the dyeing shed is poorly detailed and one steel column is damaged.



Identified Priority 2 Concerns

1st Priority 2 Concern



The temporary steel roof on the 3rd floor of the main building is poorly detailed.

2nd Priority 2 Concern



No loading plans were made available for the main building.

3rd Priority 2 Concern



No structural drawings were made available for the generator building, the boiler structure and the dyeing shed.

Identified Priority 3 Concerns

(None)

Overall Stability System

Slab of second and third floor.



The building did not feature any core or shear walls. Stability was achieved through sway action between beams and columns and masonry infill walls.

Slab of first floor

We require that these items be investigated in a Detail Engineering Assessment



Water Ingress at Roof Level



No waterproofing membrane was visible on the roof of the building. This means that any cracks in the surface finishes on the roof will allow water to seep into the concrete slab beneath the finishes, and cause corrosion of the reinforcing steel.

Priority Actions

Problems Observed Summary

ITEM 1: The structural drawings for the main building do not match the existing conditions:

- The column grid layout does not match between the flat slab configuration and the slab with beam configuration for the main building.
- The beams and columns size don't match the structural drawings for the main building.
- An addition across two bays was seen but not shown on the drawings.

ITEM 2: The steel roof of the dyeing shed is poorly detailed and one steel column is damaged.

ITEM 3: The temporary steel roof on the 3rd floor of the main building is poorly detailed.

ITEM 4: No loading plans were made available for the main building.

ITEM 5: No structural drawings were made available for the generator building, the boiler structure and the dyeing shed.

Item 1 and actions

The structural drawings for the main building do not match the existing conditions. The column grid layout does not match between the flat slab configuration and the slab with beam configuration for the main building. The beams and columns size don't match the structural drawings for the main building. An addition across two bays was seen but not shown on the drawings.

Priority 1 (Immediate – Now)

- Structural Engineer to review existing conditions and update drawings accordingly.

Priority 2 (within 6 – weeks)

- Not applicable

Priority 3 (within 6-months)

- Not applicable

Item 2 and actions

The steel roof of the dyeing shed is poorly detailed and one steel column is damaged.

Priority 1 (Immediate – Now)

- Damaged column to be replaced immediately
- Engineering assessment required for the steel roof and columns.

Priority 2 (within 6 – weeks)

- Implement recommendations from engineering assessment.

Priority 3 (within 6-months)

- Not applicable

Item 3 and actions

The temporary steel roof on the 3rd floor of the main building is poorly detailed.

Priority 1 (Immediate – Now)

- Engineering assessment required for the temporary steel roof.

Priority 2 (within 6 – weeks)

- Implement recommendations from engineering assessment.

Priority 3 (within 6-months)

- Not applicable

Item 4 and actions

No loading plans were made available for the main building.

Priority 1 (Immediate – Now)

- Not applicable

Priority 2 (within 6 – weeks)

- Prepare loading plans based on the load carrying capacity of each floor, as specified by the original designer.

Priority 3 (within 6-months)

- Post load carrying capacity of each floor and manage loading.

Item 5 and actions

No structural drawings were made available for the generator building, the boiler structure and the dyeing shed.

Priority 1 (Immediate – Now)

- Not applicable

Priority 2 (within 6 – weeks)

- Produce structural drawings for the above listed buildings.

Priority 3 (within 6-months)

- Not applicable