

# Jamuna Apparels




94/95 (Old), 46 (New), Block –C, Tongi I/A, Tongi, Gazipur  
(23.901086N, 90.399888E)

7<sup>th</sup> November 2013




# Building Observations

# Detailed Engineering Assessment





**A Detailed Engineering Assessment dated August 2013 was carried out by Shaheedullah & New Associates Ltd. This assessment includes detailed structural calculations and results of material testing onsite. It is recommended in the report that remediation to Beams grids G/6-7 & F/3-5 be carried out.**



# Detailed Engineering Assessment

# Floor and Ground Beams grids G/6-7 & F/3-5



Columns supporting the beams indicated are offset from the main grid. From a cursory check of the reinforcement drawings the beams indicated do not comply with code requirements.


## Beams grids G/6-7 & F/3-5

	Available safe pile capacity	105 ton/pile	hammer	More than adequate
E.	Required thickness for pile cap as per existing loading	30 inch	Analysis	
	Provided thickness for pile cap	24 inch	Drawings and by re-bar scanning	
			Site investigation	Four pile caps (F4, G5, G6, G7) are inadequate


Foundations are therefore adequate for existing live load. Even foundations of North portion building are safe for 350 kg/m<sup>2</sup> live load per floor.

Columns

	portion	beams and 0.96 in2/d as stirrup	bar scanning test	
6.	Required reinforcement in maximum loaded beams in south portion as per existing loadings	2.85 in2 top rebar in 27.5" depth beams and 0.72 in2/d as stirrup	Analysis (1.05D + 1.275L + 1.4025E)	Two beams (G3 to G7 and F3 to F5) are inadequate
	Provided reinforcement in maximum loaded beams in south portion	3.5 in2 top rebar in 27.5" depth beams and 0.72 in2/d as stirrup	Drawings and by re-bar scanning test	
7.	Required reinforcement in maximum loaded beams in north portion	2.27 in2 top rebar and 0.48 in2/d as stirrup in 27.5" depth beams	Analysis	Adequate



**Remedial Solution for beam support to be implemented as per Checking Engineers report**



## Beams grids G/6-7 & F/3-5

# Priority Actions

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Floor and Ground Beams grids G/6-7 & F/3-5	Remove Storage Loading from area indicated	<b>Immediate - Now</b>
2	Floor and Ground Beams grids G/6-7 & F/3-5	Check with Engineer that light access loading of 1.5KN/m <sup>2</sup> is acceptable for access of operatives prior to completion of remedial support works	<b>Immediate - Now</b>
3	Floor and Ground Beams grids G/6-7 & F/3-5	Actions have already been identified by the building owner's engineers and tenders have been issued for construction remediation. Remediation works should be completed to comply with the building engineers requirements	<b>6-weeks</b>