



S.Suhi Industrial Park Ltd. (New Building)

Hazi Liakat Mir Sarak, Zamgora, Savar.

(23.933847N, 90.289518E)

4th February 2018






Observations



Steel columns to be stressed above normal design limits



Cursory calculations indicate that the working stress of the highlighted columns at ground floor level appear to be stressed in excess of normal design limits.



Floor Layout Plan



Toilet Build-up




Toilet Partition wall

Observations: Sweater Building



Discrepancy observed between provided drawing & on-site condition



Column Layout Plan




Depth of web was observed 315 mm instead of 325 mm

During inspection, Steel section of the highlighted columns were found undersized at ground floor and 1st floor level.



Width of flange of the highlighted portion was observed 150 mm instead of 175 mm.




Sub- Beam Layout Plan

During inspection, Steel main beam and sub-beam were found under-sized of the highlighted portion at 1st floor and 2nd floor level. Also some sub-beams near north-east staircase were not indicated in sub-beam layout plan.



Steel Sub Beam was observed on the highlighted portion at ground floor roof which was not included in As -Built drawing.



Column Layout



In drawing, RCC columns were mentioned on ground floor for the highlighted portion. But Brick columns were observed on site.




Deck slab without sub-beam



Almost 5 feet width deck slab found near Eastside stair without sub-beam on 1st, 2nd and 3rd floor. Factory engineer is required to confirm that deck has adequate capacity to take the floor load otherwise provide additional beams.



Deck without sub-beam



Sub beam layout




Deck without sub-beam




Distorted steel column



A distorted steel column found on 2nd & 3rd floor of the main production building. Stability for the distorted columns and related elements need to be checked. Factory Engineer to review design, loads and column stress in the area identified above.



2nd floor Layout



Distorted column




Future extension to be carried out



Currently the building is 4 storied. There is a possibility of one storey extension in future. Factory engineer is required to carried out a Detail Engineering Assessment considering BNBC provision prior to commencement of any extension work.



Elevation



Local authority Permit drawing shown 6 storied



Bolt missing and light connection



Welded joints instead of bolt joints



Missing bolt



Loose nuts on some bolted joints

Missing bolts and loose nuts found on several bolted joints. Factory Engineer to check the member joints and install missing bolts.



Gap found at ground floor beam-column joint. Factory Engineer to take remedial actions for repairing the connections where required.



Gap in between beam-column joint

Observations: Sweater Building



Future extension to be carried out


Observations: Dining & Ware house Building



This building is permitted for 8 storeys with a basement (B+G+7) from local authority. Currently the building is partially single (B+G) storied. Factory owner has a plan to extend the building both vertically and horizontally up to 7th floor in future. Factory engineer is required to carry out a Detail Engineering Assessment considering BNBC provision prior to commencement of any extension work.



Current condition of the building



Local authority Permit drawing shows (B+G+7)

Observations: Dining & Ware house Building



Exposed rebar and stacking of construction material at roof



Currently the exposed reinforcement is prone to corrosion. All exposed reinforcement must have adequate protection. There is no parapet on first floor which may cause falling hazard. Also, stacked materials need to be removed from roof and develop proper drainage system.



Ground floor roof.



Stacked materials.




Future extension to be carried out



This building is permitted for 4 storied from local authority. Currently the building is single storied. Factory owner has a plan to extend the building both vertically and horizontally up to 4 storey in future. Factory engineer is required to carried out a Detail Engineering Assessment considering BNBC provision prior to commencement of any extension work.



Current condition of utility building



Local authority Permit drawing shown 4 storeys



Apparently non-engineered ancillary sheds



Poor connection between steel members was observed in the non-engineered ancillary sheds. Building engineer to check the stability of the lightweight steel roofs against uplift forces due to lateral loading. Otherwise demolish/replace with engineered shed.



Soft Winding Shed



Hanks Winding Shed



Auto placket shed



Jhut Shed



Problems Observed

Sweater Building

- Item 01: Steel columns to be stressed above normal design limits.
- Item 02: Discrepancies between provided drawings and on site condition.
- Item 03: Deck slab with out sub-beam.
- Item 04: Inclined steel column .
- Item 05: Future extension to be carried out.
- Item 06: Bolt missing and light connection.

Dining & Ware house Building

- Item 07: Future extension to be carried out.
- Item 08: Exposed rebar and stacking of construction material at roof.

Utility Building

- Item 09: Future extension to be carried out.

Ancillary Sheds

- Item 10: Apparently non-engineered ancillary sheds.

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	(Sweater Building) Steel columns to be stressed above normal design limits	Building engineer to review design, loads and column stresses of the existing steel columns.	6-weeks
2	(Sweater Building) Steel columns to be stressed above normal design limits	Produce and actively manage a loading plan for all floor plates within the factory, giving consideration to floor capacity and column capacity	6-weeks
3	(Sweater Building) Steel columns to be stressed above normal design limits	Carry out any remedial measures recommended by above mentioned engineering assessment.	6-months
4	(Sweater Building) Steel columns to be stressed above normal design limits	Continue to implement load plan.	6-months
5	(Sweater Building) Discrepancies between provided drawings and on site condition	Building Engineer to survey as-built structure and prepare accurate as-built survey information for the building	6-weeks
6	(Sweater Building) Deck slab with out sub-beam	Factory engineer is required to confirm that deck has adequate capacity to take the floor load otherwise provide additional sub-beams.	6-weeks

Item No.	Observation	Recommended Action Plan	Recommended Timeline
7	(Sweater Building) Distorted column	Building Engineer to review design of distorted steel column taking into account the as-built condition of the column.	6-weeks
8	(Sweater Building) Future extension to be carried out	Prior to commencement of any extension, factory engineer to be carried out further analysis and update design report following BNBC requirement.	6-weeks
9	(Sweater Building) Bolt missing and light connection	Factory Engineer to check the member joints and install missing Bolts.	6-weeks
10	(Sweater Building) Bolt missing and light connection	Factory Engineer to take remedial actions where required.	6-weeks
11	(Dining & Ware house Building) Future extension to be carried out	Prior to commencement of any extension, factory engineer to be carried out further analysis and update design report following BNBC requirement.	6-weeks

Item No.	Observation	Recommended Action Plan	Recommended Timeline
12	(Dining & Ware house Building) Exposed rebar and stacking of construction material at roof	All exposed reinforcement is to be protected from corrosion which may cause degradation of the concrete.	6-weeks
13	(Dining & Ware house Building) Exposed rebar and stacking of construction material at roof	Stacked materials need to be removed.	6-weeks
14	(Dining & Ware house Building) Exposed rebar and stacking of construction material at roof	Drainage system to be developed on roof.	6-months
15	(Utility Building) Future extension to be carried out	Prior to commencement of any extension, factory engineer to be carried out further analysis and update design report following BNBC requirement.	6-weeks
16	(Ancillary Sheds) Apparently non-engineered ancillary sheds	Ancillary sheds should be designed and upgraded to support code vertical and wind loads by the building Engineer, or they should be replaced/removed.	6-weeks