



Kentucky Knit Composite Ltd. (12907)

Ratondi, Baranagar, Sonargaon, Narayangonj, Bangladesh

(23.645589 N, 90.588454 E)

12 December 2017





Observation




Main Building



Lack of As built documentation

Observations: Main Building




Toilet portion was not observed

Machine Layout Plan (2nd Floor)

No Architectural drawing was observed. However, discrepancy was observed on machine layout plan. The mentioned toilet portion was not built. Factory is required to produce as built drawing accurately as per on site condition.

Observations: Main Building



Pile length was not mentioned

As per the provided structural drawing of the main building, footing type is pile foundation. But pile length is not mentioned on the structural drawing. Building Engineer is required to confirm the length of the pile and check the adequacy of the foundation system.

Observations: Main Building



No Load plan observed to review

Observations: Main Building



Loading at 3rd floor



Loading at 1st floor



Loading at 1st floor (Finished Goods)

During inspection, no load plan was observed for the main building. Factory is required to produce load plan with respect to floor, beam, column and footing capacity.

Observations: Main Building



**Dampness was observed on inner
side of façade wall**



Dampness on wall at lift core portion



Dampness on wall at inner façade wall



Dampness on wall between stair and toilet portion

Dampness was observed on different places on façade wall. Factory is required to investigate the cause of dampness and take necessary remedial action.

Observations: Main Building




Water ingress at roof level



Water ponding on roof



Vegetation growth due to water clogging



Dampness observed on roof slab soffit due to water ingress .

No water proofing layer was observed on roof. Besides, water clogging was observed everywhere on roof. Added with that, water found penetrated through slab. Investigation of damage due to water ingress is required . Remedial action is required based on the investigation.



Lack of edge protection at roof

Observations: Main Building



During inspection, Edge protection (Parapet wall/Railing) was not observed on roof. Factory is required to provide edge protection to avoid falling hazard.

Observations: Main Building



Column to be stressed above normal stress limit in fully completed main building




Cursory calculation shows that the column stress exceeds normal stress limit in fully completed main building. Prior to extension, Building Engineer is required to do Detailed Engineering Assessment for the main building as per BNBC.



Utility Building




Inconsistency in the as built drawings



During inspection, A RCC column of 475mm x 500mm was found in the marked location which was not mentioned in the as built drawing.





Steel columns are mentioned in the marked location. Instead of that, two 475mm x500mm RC columns are found on site. Added with that, wooden pile is mentioned in that location. Building is required to confirm the actual footing type in the Location.





No layout was found for this marked tie beam. The beam size was found 300mm x 550mm in size.



Also in the marked location, tie beam was found missing. Building Engineer is required to update the beam layout accurately.

Observations: Utility Building



No water proofing and drainage at the roof top



The roof top slab has been found exposed. No water proofing and drainage action is provided. Building Engineer is required to implement action to stop the water accumulation at the roof top.

Observations: Utility Building



No edge protection at the roof top




No railing or safety guard is provided at the roof top . Building Engineer is required to provide safety around the periphery of the roof top to ensure protection against falling.



Prayer & Security Building



Check the adequacy of the slab



Cursory calculation indicates that the slab is in critical zone for high punching shear in the marked column. Factory engineer is required to check the adequacy of the slab.

Observation: Prayer & Security Building



Additional Structures



No visible stability of the Additional Structures



No visible stability system is present in those brick buildings. Roof Top shed has been found resting on the brick columns. Some RCC columns are present inconsistently in the west part of one of the two Ansar dormitories. Building engineer is required to investigate the stability of the structures for the lateral load.

Observation: Ansar Dormitories



Staff Dormitory



Boiler shed

Connection is not clear for the boiler shed, storage and staff quarter. Tin shed resting on the angle is supported by masonry pier and masonry wall. Building Engineer is required to investigate the stability against lateral load.

Observations: Boiler Shed, Storage with Staff Quarter



Truss Shed resting on the brick wall in staff canteen



Non engineered shed in Wastage Store

In the Staff canteen, truss shed is supported by masonry pier and masonry wall with non engineered connections. Building Engineer is required to investigate the stability of the canteen shed. In inclusion to this, The wastage storage also is a non engineered shed resting on the bamboo frame. Stability of the structure is required to be investigated.

Observations : Canteen Shed and Wastage Store Shed



Priority Actions



Problems Observed

Main Building:

- Lack of As built documentation
- No Load plan observed to review
- Dampness was observed on inner side of façade wall
- Water ingress at roof level
- Lack of edge protection at roof
- Column to be stressed above normal stress limit in fully completed main building

Utility Building:

- Inconsistency in as built drawings
- No water proofing and drainage at the roof top
- No edge protection at the roof top



Problems Observed

Security And Prayer Building :

- Check the adequacy of Slab

Additional Structures

- No visible stability of the Additional Structures

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Lack of As built documentation (Main Building)	Produce accurate As Built drawings with respect to on site condition	6-weeks
2	Lack of As built documentation (Main Building)	Confirm the pile length and check the adequacy of foundation system.	6-weeks
3	No Load plan observed to review (Main Building)	Produce and actively manage a loading plan for all floor plates giving consideration to floor capacity and column capacity.	6-weeks
4	No Load plan observed to review (Main Building)	Implement the loading plan.	6-months
5	Dampness was observed on inner side of façade wall (Main Building)	Investigate the extent and cause of dampness on the façade wall and suggest necessary remedial action.	6-weeks
6	Dampness was observed on inner side of façade wall (Main Building)	Carry out necessary remedial action where necessary.	6-months
7	Water ingress at roof level (Main Building)	Provide water proofing membrane on roof and improve the drainage system to avoid water clogging.	6-weeks
8	Water ingress at roof level (Main Building)	Building Engineer is to investigate the extent of damaged slab due to water ingress.	6-weeks
9	Water ingress at roof level (Main Building)	Carry out remedial action for the damaged slab.	6-months



Item No.	Observation	Recommended Action Plan	Recommended Timeline
10	Lack of edge protection at roof top (Main Building)	Provide edge protection on roof to avoid falling hazard.	6-weeks
11	Column to be stressed above normal stress limit in fully completed main building	In case of vertical and horizontal extension in the existing building, Factory is required to complete Detailed Engineering Assessment as per BNBC	6-months
12	Column to be stressed above normal stress limit in fully completed main building	Carry out remedial action if necessary.	6-months
13	Inconsistency in as built drawings (Utility Building)	Produce accurate As Built drawings accordingly.	6-weeks
14	Lack of edge protection at roof top (Utility Building)	Provide edge protection on roof to avoid falling hazard.	6-weeks
15	No water proofing and drainage at the roof top (Utility Building)	Apply water proofing at the roof top and improve the drainage system.	6-weeks



Item No.	Observation	Recommended Action Plan	Recommended Timeline
16	Check the adequacy of Slab (Prayer and security Building)	Produce accurate As Built drawings with respect to on site condition.	6-weeks
17	Check the adequacy of Slab (Prayer and security Building)	Check the adequacy of slab for the proposed load.	6-weeks
18	Check the adequacy of Slab (Prayer and security Building)	Carry out remedial action as per recommendation.	6-months
19	No visible stability of the additional structures	Produce accurate as built drawings as per on site condition.	6-weeks
20	No visible stability of the additional structures	Building Engineer is required to investigate the stability system of the structures.	6-months
21	No visible stability of the additional structures	Carry out remedial action as per recommendation.	6-months