



Tanzila New building, extension

Baroypara, Ashulia, Savar, Dhaka

(24.017745N, 90.243572E)

12th March 2018






Observations



Prepared load plan required to be verified

Observation: Main production building



Load was measured below 3Kpa on every floor and FoS calculation for columns were found satisfactory. For 5kPa column stresses exceed normal design limit.



5th floor carton storage area




2nd floor storage area

Factory is required to maintain the floor live load 3 kPa until further verification by design engineer.



Discrepancies between drawings and on-site observation


Observation: Main production building





Column Layout Plan



C-8 type column




16 nos. rebar were found by ferro scanning in C-8 type column



20 nos. rebar were shown in column schedule for C-8 type column in ground floor

20 nos. rebars were shown on the drawing in C-8 type column but during inspection 16 rebars were found by ferro scanning in ground floor.

Observation: Main production building



Typical Beam Layout Plan



Size was measured for
FB-12 type beam in
stair case

In beam layout plan, FB-12 type beam was shown but no section size and detail was found for that beam in provided drawing.

Observation: Main production building



Lack of as-built documentation

Observation: Dyeing shed building



No vertical bracing or compression strut was observed on 1st floor. Only vertical bracing was observed in ground floor.


Factory could not provide any structural document of the shed. Factory Engineer is required to produce a full set of as-built drawing reflecting actual condition. Lateral stability of the shed need to verified against lateral loading.

Observation: Dyeing shed building



Corrosion observed at steel sections

Observation: Dyeing shed building



Corrosion was observed on steel column in ground floor at chemical store



Corrosion was observed at joint of angle bracing and column in ground floor



Corrosion was observed on steel column in 1st floor's printing section

Corrosion was observed on various location at 1st floor and ground floor on steel columns. Factory is required to identify all the corroded locations and take proper remedial measures.

Observation: Dyeing shed building



Lack of as-built documentation

Observation: Grey Fabric store and Jhut store



Typical truss frame with out any horizontal or vertical bracing system in Grey fabric store



Truss were poorly welded with steel pipe column in Grey fabric store



Typical truss frame with out any horizontal or vertical bracing system in Jhut store



Truss were poorly welded with steel pipe column in Jhut store

The support condition of the steel trusses were not clear and apparently non engineered. In addition, factory could not provide any structural document of the sheds. Factory Engineer is required to produce a full set of as-built drawing reflecting actual condition. Lateral stability of those sheds need to be verified against lateral loading.

Observation: Grey Fabric store and Jhut store



Problems Observed

Main production building

Item 1: Prepared load plan required to be verified

Item 2: Discrepancies between drawings and on-site observation

Dyeing building

Item 3: Lack of as-built documentation

Item 4: Corrosion observed at steel sections

Grey fabric store and Jhut store

Item 5: Lack of as-built documentation



Priority Actions



Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	(Main production building) Prepared load plan required to be verified	Maintain 3 Kpa load on all floors.	6-weeks
2	(Main production building) Prepared load plan required to be verified	Factory engineer is required to review design, load and the column stresses if factory intended to implement live loading 5 kPa.	6-weeks
3	(Main production building) Prepared load plan required to be verified	Continue to implement load plan.	6-months
4	(Main production building) Discrepancies between drawings and on-site observation	Factory engineer is required to survey the structural elements properly and produce correct as built drawings.	6-weeks



Item No.	Observation	Recommended Action Plan	Recommended Timeline
5	(Dyeing shed building) Lack of as-built documentation	Factory engineer to survey the shed and produce as-built documentation reflecting the as constructed condition.	6-weeks
6	(Dyeing shed building) Lack of as-built documentation	Factory engineer to check the lateral stability of the shed against lateral loading.	6-weeks
7	(Dyeing shed building) Lack of as-built documentation	Carry out remedial works resulting from engineering assessment where necessary.	6-months
8	(Dyeing shed building) Corrosion observed at steel sections	Factory Engineer to suggest and implement proper remedial measures to protect steel sections from corrosion.	6-weeks
9	(Grey fabric store and Jhut store) Lack of as-built documentation	Factory engineer to survey the shed and produce as-built documentation reflecting the as constructed condition.	6-weeks
10	(Grey fabric store and Jhut store) Lack of as-built documentation	Factory engineer to check the lateral stability of the shed against lateral loading.	6-weeks
11	(Grey fabric store and Jhut store) Lack of as-built documentation	Carry out remedial works resulting from engineering assessment where necessary.	6-months