



Cute Dress Industry Limited

Bathuli, Shaha Belissor, Dhamrai, Dhaka

(23.915682N, 90.091020E)

31st October 2018






Observations



Design Report required to be reviewed by Accord


Observation: Production building




Retrofitted beam layout of 1st floor



1st floor beam which was suppose to be retrofitted



Retrofitted beam schedule




Retrofitted beam layout of 2nd floor

According to the design report, some beams were required to be retrofitted. But onsite, the retrofitted beams layout did not match with drawing. Factory is required to revise the design report as per on site condition.

Observation: Production building-1



Discrepancies between drawings and on-site observation






Roof beam layout



Roof slab

The red marked zone on floor plan, the slab was not present on site. Also, one new beam was found which was marked as yellow

6 Observation: Production Building





7 Observation: Production Building




Discrepancies between drawings and on-site observation


Observation: Utility Building




Column schedule of C-4 column




3 rebars were found in short direction of C4 columns instead of 4 rebars



Column schedule of C-3 column



12 nos. Rebars (5x3) were found in C-3 column instead of 16 nos. rebars



1ST & ROOF SLAB RE
SLAB THCKNESS=200mm

Slab thickness was mentioned as 200 mm in as-built drawing



Down stand depth of beam was measured 475 mm. If flat slab depth was considered as 200 mm as per as-built drawing then total depth of beam will be 675 mm instead of 600mm which was shown in as-built drawing. But if beam was 600mm then the slab thickness is 125mm. In this situation, the depth of slab is required to be ensured.

Factory is required to produce accurate as-built drawings reflecting actual on site condition.

11 Observation: Utility Building



Problems Observed

Production Building

Item 1: Design Report required to be reviewed by Accord

Item 2: Discrepancies between drawings and on-site observation

Utility Building

Item 3: Discrepancies between drawings and on-site observation



Priority Actions



Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	(Production Building) Design Report required to be reviewed by Accord	Factory is required to submit design report for review.	6-weeks
2	(Production Building) Design Report required to be reviewed by Accord	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.	6-weeks
3	(Production Building) Design Report required to be reviewed by Accord	Complete remedial works coming from detail engineering assessment after reviewing by Accord.	6-months
4	(Production Building) Design Report required to be reviewed by Accord	Continue to implement load plan.	6-months
5	(Production Building) Discrepancies between drawings and on-site observation	Factory engineer to survey the building and produce as-built documentation reflecting the as constructed condition.	6-weeks
6	(Utility Building) Discrepancies between drawings and on-site observation	Factory engineer to survey the building and produce as-built documentation reflecting the as constructed condition.	6-weeks
7	(Utility Building) Discrepancies between drawings and on-site observation	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.	6-weeks
8	(Utility Building) Discrepancies between drawings and on-site observation	Continue to implement load plan.	6-months