


Bea-Con Knit Wear Ltd. Factory-02

South Salna, Salna Bazaar, Gazipur
(24.034544 N, 90.393632E)
14TH February 2015





Observations

Large Build-ups observed on site



150mm




30mm




150mm

Under construction




90mm

There is total of more than 120mm build-up in the east toilet and more than 150mm in the west. Both toilets have false slabs of 70 – 90mm.




Additional 130mm floor finish on 6st floor (roof)


Heavy loads on the floors



RC water tank (43000L) on 6th floor roof





Heavy loading of temporary cement bag piles in areas under construction






Heavy loading from storage on 4th floor

Cracks on the beams and slabs





Cracks in slabs




Cracks in beam soffits on 2nd floor (cracks also appeared on 3rd and 4th floor).

Discrepancies between drawings and as built




Change of column shape at axis F starting at 2nd & 3rd floor.




Column shifted off grid

Non-engineered steelwork to sheds



Shed/construction for compressor appeared to be non-engineered

Type of aggregate and results for steel and concrete quality present



BANGLADESH UNIVERSITY OF ENGINEERING AND TECHNOLOGY (BUET)
DEPARTMENT OF CIVIL ENGINEERING
 Mobile: 01819 557 984; PABX: 996 5650 80 Ext. 7226; www.buet.ac.bd/cve
STRENGTH OF MATERIALS LABORATORY

ENSTION TEST OF DEFORMED M.S. BARS
 Int by: Md. Sana Ullah, Chief Engineer, Civil

PROJECT: Bea-Con Kmit Weat Limited, Factory-2, South Salna, Salna Bazar, Gazipur

BRTC No. 1100-79010/14-15; Dt: 18/12/2015
 Ref. Letter: C. 18/12/2015
 Date of Test: 18/12/2015

No.	Frog Mark	Nominal Dia (mm)	Actual Dia (mm)	Actual Area (mm ²)	Actual Weight (kg)	Yield Point Load (kN)	Yield Point Strength (MPa)	Ultimate Load (kN)	Ultimate Strength (MPa)	Average Yield Strength (MPa)	TSYS (N/mm ²)	TSYS (ksi)	Average Elongation (%)	Standard Test	Rebar Test	
1	SPH-TM-SXW	26	24.7	3.774	2.71	698	369	337	683	446	1.23	15	-	-	-	
2	SPH-TM-SXW	25	24.7	3.161	3.787	270	680	538	690	1000 (psi)	1.23	16	-	-	-	
3	SPH-TM-SXW	26	24.7	3.705	2.70	698	369	337	683	446	1.23	15	-	-	-	
4	SPH-TM-SXW	25	24.7	3.201	1.84	646	376	239	695	400	1.26	17	16	-	-	
5	SPH-TM-SXW	20	19.8	2.423	2.410	178	565	1830 (psi)	236	699	1.26	17	16	-	-	
6	SPH-TM-SXW	16	16.0	1.670	1.572	108	535	1700 (psi)	151	650	1.21	14	15	-	-	
7	SPH-TM-SXW	16	16.0	1.670	1.572	108	535	1700 (psi)	151	650	1.21	14	15	-	-	
8	SPH-TM-SXW	16	16.0	1.670	1.572	108	535	1700 (psi)	151	650	1.21	14	15	-	-	
9	SPH-TM-SXW	16	16.0	1.670	1.572	108	535	1700 (psi)	151	650	1.21	14	15	-	-	
10	SPH-TM-SXW	12	12.0	0.857	62.8	558	665	75	665	470	1.4	14	14	-	-	
11	SPH-TM-SXW	12	12.0	0.857	64.8	570	670	77	680	500 (psi)	1.19	14	14	14	-	-
12	SPH-TM-SXW	12	12.0	0.857	62.8	558	665	75	665	470 (psi)	1.19	14	14	14	-	-
13	SPH-TM-SXW	10	9.9	0.620	48	486	585	56	710	715	1.2	12	12	12	-	-
14	SPH-TM-SXW	10	9.9	0.620	46.5	465	565	55	715	715 (psi)	1.22	12	12	12	-	-
15	SPH-TM-SXW	10	9.8	0.555	46.5	465	565	57	725	725 (psi)	1.22	12	12	12	-	-

Important Notes: Samples as supplied to us have been tested in our laboratory. BRTC does not have any responsibility as to the representative character of the samples required to be tested. It is recommended that samples are sent in a secure and sealed cover/container under signature of the competent authority. In order to avoid fraudulent fabrication of test results, it is recommended that all test reports are collected by duly authorized person, and not by the Contractor/Supplier.



Stone Aggregate

BANGLADESH UNIVERSITY OF ENGINEERING AND TECHNOLOGY (BUET)
DEPARTMENT OF CIVIL ENGINEERING
 Mobile: 01819 557 984; PABX: 996 5650 80 Ext. 7226; www.buet.ac.bd/cve
CONCRETE LABORATORY

BRTC No. : 1100-79374/14-15/CE; Dt: 4/2/2015
 Sent by : Chief Engineer, Civil, Bea-Con Kmitweat Ltd., (Factory-02), South Salna, Salna Bazar, Gazipur.
 Ref. No. : Letter; Dt: 4/2/2015
 Project : Bea-Con Kmitweat Ltd., (Factory-02)
 Sample : Cylinder [Mx proportion (as quoted); ---; Aggregate Type: Stone chips]
 Location : 1st Floor Slab
 Test : Compressive Strength [ASTM C39]
 Date of Test : 4/2/2015

Sl. No.	Date of Casting as per the Letter	Specimen Designation/ Frog Mark	Specimen Area (sq. in.)	Maximum Load (lb)	Crushing Strength (psi)	Average Crushing Strength (30 MPa)	Mode of Failure
1	7/1/2015	Bea-Con Factory-2	12.42	50,166	4,038	4360 psi	Combined *
2	(28 days test)	Bea-Con Factory-2	12.42	65,668	4,474	(30 MPa)	Combined *
3		Bea-Con Factory-2	12.55	57,372	4,571	(307 kg/cm ²)	Combined *

Note: Samples were received in unsealed condition. * Combined = Mortar and Aggregate failure.

Countersigned by: *Abu Siddique*
 Dr. Abu Siddique
 Professor
 Department of Civil Engineering
 BUET, Dhaka-1000, Bangladesh

Test Performed by: *Muhammad Zakaria*
 Dr. Muhammad Zakaria
 Professor
 Department of Civil Engineering
 BUET, Dhaka-1000, Bangladesh

Important Notes: Samples as supplied to us have been tested in our laboratory. BRTC does not have any responsibility as to the representative character of the samples required to be tested. It is recommended that samples are sent in a secure and sealed cover/container under signature of the competent authority. In order to avoid fraudulent fabrication of test results, it is recommended that all test reports are collected by duly authorized person, and not by the Contractor/Supplier.

Reinforcement steel certificate & Concrete core test present

BANGLADESH UNIVERSITY OF ENGINEERING AND TECHNOLOGY (BUET)
DEPARTMENT OF CIVIL ENGINEERING
 Mobile: 01819 557 984; PABX: 996 5650 80 Ext. 7226; www.buet.ac.bd/cve
CONCRETE LABORATORY

BRTC No. : 1100-79010/14-15/CE; Dt: 28/12/2015
 Sent by : Md. Sana Ullah, Chief Engineer (Civil), Bea-Con Kmitweat Ltd. (Factory-02)
 Ref. No. : Letter; Dt: 28/12/2015
 Project : Bea-Con Kmitweat Ltd. (Factory-02)
 Sample : Cylinder [Mx proportion (as quoted); 1:1.25:2.50; Aggregate Type: Stone chips]
 Location : 1st Floor Column
 Test : Compressive Strength [ASTM C39]
 Date of Test : 31/12/2015

Sl. No.	Date of Casting as per the Letter	Specimen Designation/ Frog Mark	Specimen Area (sq. in.)	Maximum Load (lb)	Crushing Strength (psi)	Average Crushing Strength (26.8 MPa)	Mode of Failure
1	30/12/2014	-	12.42	45,198	3,639	3710 psi	Combined *
2	(28 days test)	-	12.67	50,607	3,994	(26.8 MPa)	Combined *
3		-	12.55	43,843	3,483	(261 kg/cm ²)	Combined *

Note: Samples were received in unsealed condition. * Combined = Mortar and Aggregate failure.

Countersigned by: *Abu Siddique*
 Dr. Abu Siddique
 Professor
 Department of Civil Engineering
 BUET, Dhaka-1000, Bangladesh

Test Performed by: *Mohammad Faizus Salehin*
 Mohammad Faizus Salehin
 Lecturer
 Department of Civil Engineering
 BUET, Dhaka-1000, Bangladesh

Important Notes: Samples as supplied to us have been tested in our laboratory. BRTC does not have any responsibility as to the representative character of the samples required to be tested. It is recommended that samples are sent in a secure and sealed cover/container under signature of the competent authority. In order to avoid fraudulent fabrication of test results, it is recommended that all test reports are collected by duly authorized person, and not by the Contractor/Supplier.

Priority Actions

Problems Observed

(All apply to Building 1)

ITEM 1: Heavy loaded areas in cantilever toilets, construction zones and storage areas

ITEM 2: Cracking observed in some beams and slabs

ITEM 3: Discrepancies between drawings and as-built

ITEM 4: Non-engineered steel work on the roof sheds

ITEM 5: Loading plans are missing

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Heavy loaded areas (toilets on cantilevers, construction zones and storage areas)	Areas close to the toilets not to be used for storage. Water tanks above toilets not to be filled. Loading in construction zones to be reduced. Loading in storage areas not to be increased	Immediate - Now
2	Heavy loaded areas (toilets on cantilevers, construction zones and storage areas)	Factory Engineer to review design, loads and columns stresses in areas identified above	6-weeks
3	Heavy loaded areas (toilets on cantilevers, construction zones and storage areas)	Verify in-situ concrete stresses and take 100mm dia. cores to verify concrete strength	6-weeks
4	Heavy loaded areas (toilets on cantilevers, construction zones and storage areas)	Carry out remedial action as required by Factory Engineer	6-months
5	Cracking observed in some beams and slabs	Factory Engineer to review design, loads and structural stresses in areas identified above	Immediate - Now
6	Cracking observed in some beams and slabs	Carry out remedial action as required	6-weeks
7	Non-engineered steel work in sheds	Factory Engineer to review steelwork design and make modifications as necessary	6-months
8	Lack of loading plans	Factory Engineer to make loading plans of all areas	6-weeks
9	Lack of loading plans	Implement requirement of the loading plan	6-months