

# Cotton Clothes (BD) Ltd.

Kazi Tower, 27 Road, Gazipura, Tongi, Gazipur  
(23.920254, 90.388785)


8<sup>th</sup> March 2015



# Observations

**Column in toilet area  
appears overstressed**

**Observations**




Initial calculations indicate that the highlighted column appears to be highly stressed due to façade cantilever and heavy toilet build-up (floor, walls, overhead slab).


## Observations

# Mid-span crack in slab above loading bay (missing beams)

**Observations**



Crack in mid-span of slab; appears to be due to deflection/bending in slab




Missing beam in 1<sup>st</sup> floor slab.

# Observations

# Discrepancies between drawings and on site observations

**Observations**




## Discrepancies:

- Corner column on each level (confirmed on all floors)
- Perimeter column in cantilever area, but only Ground to 1<sup>st</sup> floor
- As drawn beam framing does not match site observations
- Design drawings show slabs as 150 mm thick but site measurements appear to indicate 120 to 135 mm thick.
- Missing beams in 1<sup>st</sup> floor slab above ground floor parking area

## Observations

# Cracking in Slabs and Beams

## Observations




Cracks in slabs and beams on all floors but most prevalent on 3<sup>rd</sup>, 4<sup>th</sup> and 5<sup>th</sup> floor (roof). Appears to be due to deflection/bending - example illustrated with crack patterns on 5<sup>th</sup> floor.

## Observations

**Cracks in masonry facade,  
possibly settlement induced**

**Observations**




Cracks in façade brick work at North Elevation possibly due to settlement of perimeter column (similar orientation of cracks on several panels)

## Observations

# Lightweight roofs with non-engineered connections

## Observations




Lightweight roofs appear susceptible to wind uplift, particularly edge overhangs. Some of the details appear non-engineered.

## Observations

# Restraint to brickwork façade at south west core

## Observations



Façade brickwork at south west stair core appears unrestrained to RC column. Risk of falling brickwork in strong winds / if problem worsens.

## Observations

# Problems Observed

- Item 1 - Toilet column appears overstressed
- Item 2 - Cracks in slab above loading bay
- Item 3 - Discrepancies between drawings and on-site observations
- Item 4 - Cracking in slabs and beams
- Item 5 - Settlement induced cracks in façade
- Item 6 - Lightweight roofs with non-engineered connections
- Item 7 - Restraint to brickwork façade at south west core

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Toilet column appears overstressed	Building engineer to review design, loads and column stresses in area identified above.	6-weeks
2	Toilet column appears overstressed	Verify in-situ concrete strength either by taking 100mm dia. cores from 4 columns at Ground Floor or by using existing cylinder strength data for the ground floor columns if available.	6-weeks
3	Toilet column appears overstressed	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.	6-months
4	Toilet column appears overstressed	Any remedial measures recommended by building engineer to be implemented.	6-months
5	Mid-span crack in slab above loading bay (missing beams)	Building engineer to review design, loads and slab stresses in area identified above.	6-weeks
6	Mid-span crack in slab above loading bay (missing beams)	Avoid increasing live loads in the rooms immediately above the affected slabs pending engineering review (i.e. do not use for storage)	6-weeks
7	Mid-span crack in slab above loading bay (missing beams)	Produce and actively manage a loading plan for all floor plates within the factory giving consideration to floor capacity and column capacity.	6-months
8	Mid-span crack in slab above loading bay (missing beams)	Any remedial measures recommended by building engineer to be implemented.	6-months

Item No.	Observation	Recommended Action Plan	Recommended Timeline
9	Discrepancies between drawings and on-site observations	Update as-built drawings.	6-months
10	Cracking in slabs and beams	Verify slab thickness in the middle of at least one bay at each level, e.g. by drilling a small hole through slab.	6-months
11	Cracking in slabs and beams	Building engineer to review design, loads and slab stresses.	6-months
12	Cracking in slabs and beams	Conduct regular inspection of cracks.	6-months
13	Settlement induced cracks in brickwork façade	Conduct regular inspection of cracks.	6-months
14	Settlement induced cracks in brickwork façade	If cracks grow larger engage an engineer to investigate cause and determine if structural remedial works are necessary.	6-months
15	Lightweight roofs with non-engineered connections	Building engineer to check the structures with particular reference to wind uplift and connection / anchorage details and make recommendations.	6-months
16	Lightweight roofs with non-engineered connections	Implement recommendations of building engineer.	6-months
17	Restraint to brickwork façade at south west core	Building engineer to check restraint to brickwork façade and make recommendations.	6-months
18	Restraint to brickwork façade at south west core	Implement recommendations of building engineer.	6-months