

# Body Link Sweater Ltd. Marigold Accessories Ltd.


Plot No. 371, 342, Noljani, Chandona, Joydevpur, Gazipur  
(23.990786N, 90.389874E)

15<sup>th</sup> March 2015



# Observations

# High stress levels in columns



Column supporting cantilever

Column under water tank




Cursory calculations indicate high column stress in columns, particularly those supporting cantilever and under water tank

## 4 Observations


# Discrepancies between composite roof design and as-built condition



As-built: Primary N-S, purlins E-W direction




Primary beam missing: brick wall is load bearing



Design: Primary E-W, purlins N-S direction

Discrepancies between composite roof design and as-built condition

# Lateral load transfer from composite roof to perimeter beams



Cracking observed between roof deck and brick wall



No anchorage detected between roof deck and concrete beams


Lateral load transfer from composite roof onto concrete frame is unclear

# Damage to columns and beams



Three or more of the reinforcement bars in the column appear to be cut

Columns under water tank are damaged  
- Review required



Beam penetration at 5<sup>th</sup> floor

5<sup>th</sup> floor beam is damaged  
- Review required

# Non-engineered roof in generator and boiler buildings




Metal sheet with concrete fill in generator building



Metal deck in boiler building

Non-engineered roof in generator and boiler buildings

# Non-structural Observations



**Non-structural Observation: Unsafe steel access stair requires repair**

# Priority Actions

# Problems Observed

1. High stress levels in columns
2. Discrepancies between composite roof design and as-built condition
3. Lateral load transfer from composite roof to perimeter beams
4. Damage to columns and beams
5. Non-engineered roof in generator and boiler buildings

Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	High stress levels in columns	Limit water tank to half its capacity.	Immediate - Now
2	High stress levels in columns	Remove storage and limit live load to max. 2kPa at all levels in the red areas shown.	Immediate - Now
3	High stress levels in columns	Limit live load in all other areas to max. 3kPa at all levels.	Immediate - Now
4	High stress levels in columns	Building Engineer to review design, loads and column stresses in all areas.	Immediate - Now
5	High stress levels in columns	Verify in-situ concrete stresses by 100mm diameter cores from min. 4 columns at ground floor level.	Immediate - Now
6	High stress levels in columns	A Detail Engineering Assessment of Factory to be commenced - see attached Scope.	Immediate - Now
7	High stress levels in columns	Produce and actively manage a loading plan for all floor plates within the factory. giving consideration to floor capacity and column capacity.	6-weeks
8	High stress levels in columns	Detail Engineering Assessment to be completed.	6-weeks
9	High stress levels in columns	Continue to implement load plan	6-months
10	Discrepancies between composite roof design and as-built condition	As part of the Detail Engineering Assessment (see Item 1), Building Engineer to check the design of the composite roof as constructed for adequacy to resist statutory Code loads (vertical and horizontal).	6-weeks
11	Discrepancies between composite roof design and as-built condition	Carry out any works arising from engineering check.	6-months
12	Discrepancies between composite roof design and as-built condition	As part of the Detail Engineering Assessment (see Item 1), Building Engineer to produce accurate as-built drawings.	6-months

# Detail Engineering Assessment

This Schedule develops a minimum level of information, Analysis and testing expected as part of a Detail Engineering Assessment.

The Building(s) have been visually assessed and it is deemed necessary that a detailed engineering assessment be carried out by a competent Engineering Team employed by the factory Owner.

This Request should be read in conjunction with the BUET developed Tripartite Guideline document for Assessment of Structural Integrity of Existing RMG Factory Buildings in Bangladesh (Tripartite Document), the latest version of this document should be referenced. This document also gives guidance on required competency of Engineering Team.

We expect that the following will be carried out:

1. Development of Full Engineering As-Built Drawings showing Structure, loading, elements, dimensions , levels, foundations and framing on Plan, Section and Elevational drawings .
2. The Engineering team are to carry out supporting calculations with a model based design check to assess the safety and serviceability of the building against loading as set out in BNBC-2006, Lower rate provisions can be applied in accordance with the Tripartite Guidelines following international engineering practice, justification for these lower rate provisions must be made.
3. A geotechnical Report describing ground conditions and commenting on foundation systems used/proposed.
4. A report on Engineering tests carried out to justify material strengths and reinforcement content in all key elements studied.
5. Detailed load plans shall be prepared for each level showing current and potential future loading with all key equipment items shown with associated loads.
6. The Engineering team will prepare an assessment report that covers the following:
  - As-Built drawings including
    - Plans at each level calling up and dimensioning all structural components
    - Cross sectional drawings showing structural beams, slabs, floor to floor heights, roof build-ups and Basic design information of the structure
  - Highlight any variation between As-built compared to the designed structure
  - Results of testing for strength and materials
  - Results of geotechnical assessment and testing/investigation
  - Details of loading, inputs and results of computer modelling
  - Commentary on adequacy/inadequacy of elements of the structure
  - Schedule of any required retrofitting required for safety or performance of Structure

Any proposals for Retrofitting to follow guidance developed in the Tripartite Document

Item No.	Observation	Recommended Action Plan	Recommended Timeline
13	Lateral load transfer from composite roof to perimeter beams	As part of the Detail Engineering Assessment (see Item 1), Building Engineer to check the connection details of the roof to the perimeter structure, in terms of vertical and lateral load transfer.	6-weeks
14	Lateral load transfer from composite roof to perimeter beams	Carry out any works arising from engineering check.	6-months
15	Damage to columns and beams	Building Engineer to assess damaged structural elements and carry out a design check.	6-weeks
16	Damage to columns and beams	Carry out any structural remedial works arising from engineering check.	6-months
17	Non-engineered roof in generator and boiler buildings	Building Engineer to check roof structures in these buildings for adequacy to resist statutory Code loads (vertical and horizontal).	6-weeks
18	Non-engineered roof in generator and boiler buildings	Carry out any structural remedial works arising from engineering check.	6-months