

Disney Sweater Ltd. (Extension)

Barpa, Rupshi, Rugganj, Narayanganj, Bangladesh.
(23.747123, 90.535561)
29th July 2019





Observations



Missing compression strut at end bay





Compression strut member/lateral load transfer member not provided at end bay. Building engineer is required to review the design and load transfer system of the shed.



Discrepancies in as-built drawings



STEEL COLUMN DETAIL

Column section	Column type
	SC-1 Cross sec. dim. 180 mm(10 mm)X 250 mm (10 mm)
	SC-2 Cross sec. dim. 175 mm(10 mm)X 250 mm (10 mm)

Column schedule

Discrepancies observed in column sizes. Building engineer is required to produce accurate as-built drawing.

SC-1 measured (mm)
F 180X10 W 250X6
Instead of
F 180X10 W 250X10

SC-2 measured (mm)
F 175X10 W 250X6
Instead of
F 175X10 W 250X10

Observations: Shed-11 (Finished Goods-2)



Apparently poor connection & inadequate member



Dinning



Prayer

Framing system

Structural System:
Steel angel frame supported by M/S pipe column.



Connection between frame and column



Connection between M/S column and pedestal column

8 Structural System: Shed-10 (Dining & Prayer)



As-built documents



No as-built drawings available on site.



Connection & load path not obvious

Apparently poor connection and inadequate member observed. Building engineer is required to check the stability of the shed.



Inadequate member



Non-engineered connection



Steel plate sampling from column



Shed 11




Shed 6



Shed 2

Sample taken from column for tensile test of M/S plate but not refit with identical member.



Shed 7



Problems Observed

Shed-11 (Finished Goods-2):

01: Missing compression strut at end bay.

02: Discrepancies in as-built drawings.

Shed-10 (Dining & Prayer):

03: Apparently poor connection & inadequate member.

Shed-9 (Finishing):

04: As-built documents.

Shed-2,6,7 &11:

05: Steel plate sampling from column.



Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Missing compression strut at end bay. (Shed-11-Finished Goods-2)	Building engineer is required check the requirement of stability system and lateral load transfer medium.	6-weeks
2	Missing compression strut at end bay. (Shed-11-Finished Goods-2)	Carry out remedial works where necessary.	6-months
3	Discrepancies in as-built drawings. (Shed-11-Finished Goods-2)	Building engineer is required to produce accurate as-built drawings which reflects the site condition.	6-weeks
4	Discrepancies in as-built drawings. (Shed-11-Finished Goods-2)	Building engineer is required to review the design based on accurate as-built drawings.	6-weeks
5	Apparently poor connection & inadequate member. (Shed-10-Dining & Prayer)	Building engineer is required to check the stability of the shed or replace the shed by an engineered shed.	6-weeks
6	Apparently poor connection & inadequate member. (Shed-10-Dining & Prayer)	Carry out remedial works as per recommendation of engineering assessment report.	6-months



Item No.	Observation	Recommended Action Plan	Recommended Timeline
7	As-built documents.(Shed-9 Finishing)	Building engineer is required to prepare as-builts drawings which reflects the site condition.	6-weeks
8	As-built documents.(Shed-9 Finishing)	Building engineer is required to check the stability of the shed or replace the shed by an engineered shed.	6-weeks
9	As-built documents.(Shed-9 Finishing)	Carry out remedial works as per recommendation of engineering assessment report.	6-months
10	Steel plate sampling from column.(Shed-2,6,7 &11)	Building engineer is required to refit the columns by identical members.	6-weeks