

Ratool Apparels (Extension Sheds)

Ansar Road, Vangnahati, Sreepur Paurosova, Gazipur.
(24.199391N, 90.461407E)
26 September 2021



Building Information

1. Office Building: Three storied (G+2) building.
2. Shed-4 (Bonded Warehouse): A single storied shed.
3. Shed-9 (Sample, Canteen & Dining): A single storied shed.
4. Shed-11: A single storied shed.

Observations

Lack of as-built architectural drawings



Shed-4 (Bonded Warehouse)



Office building



Shed-9 (Sample, Canteen & Dining)



Shed-11

There was no as-built architectural drawings for all of the structures. Building engineer is required to survey the structures and produce as-built architectural drawings.

Absence of design report



Shed-4 (Bonded Warehouse)



Office building



Shed-9 (Sample, Canteen & Dining)



Shed-11

As per BNBC, every building or structure designed shall have its design documents prepared in accordance with the provision of Section 1.9.1. The design document shall include a design report, and a set of structural drawings, which shall be prepared in compliance with section 1.9.1.1 and section 1.9.1.2 of part-6, BNBC.

However, design report was not available during inspection. The building engineer is required to prepare a design report in compliance with BNBC.

Floor load plan not available




No load plan was prepared. Uncontrolled loading was observed on 2nd floor. As part of design report, building engineer is required to produce a set of floor live load plan. Post the floor load plan and maintain the loading accordingly.


Discrepancy in as-built drawings

Marked bracings were found on site but not shown in drawings

Marked bracings were missing on site but shown in drawings



Building engineer is required to survey the structure and produce accurate as-built drawings with all structural and architectural details.



Lack of lateral stability



Absence of lateral load transfer media (compression strut) along the eave and ridge



Lack of lateral stability system observed along the eave and ridge. Building engineer is required to check the lateral stability of the structure and suggest proper remedial actions accordingly.




Bracing system has no compression element

Observation: Shed-4 (Bonded Warehouse)

Distorted steel column



Distorted steel column




Steel column layout plan



A steel column in the marked location was found distorted. Building engineer is required to repair the distorted column.

Discrepancy in as-built drawings



Bracing layout plan.



No bracing at roof and wall

Bracings were shown in drawing but not found on site. Building engineer is required to survey the structure and produce accurate as-built drawings with all structural and architectural details.

Lack of lateral stability



Absence of lateral load transfer media (compression strut) along the eave and ridge

Lack of lateral stability system observed along the eave and ridge. Building engineer is required to check the lateral stability of the structure and suggest proper remedial actions accordingly.

Distorted steel rafter



Distorted structural member

A steel rafter in the marked location was found distorted. Building engineer is required to repair the distorted rafter.

Gap between connection plates and bolt missing



Gap between connection plates



Bolt missing in column-pedestal and column-rafter connections

Gap between connection plates observed in several locations. Also, some connections have and missing bolt. Building engineer is required to check all the connections, fill the gap between plates and install missing bolt.

Observation: Shed-9 (Sample, Canteen & Dining)

Problems Observed

All structures:

Item-01: Lack of as-built architectural drawings

Item-02: Absence of design report

Office Building:

Item-03: Floor load plan not available.

Shed-4:

Item-04: Lack of lateral stability.

Item-05: Discrepancy in as-built drawings.

Item-06: Distorted steel column.

Shed-9:

Item-07: Lack of lateral stability.

Item-08: Discrepancy in as-built drawings.

Item-09: Distorted steel rafter.

Item-10: Gap between connection plates and bolt missing.

Item No.	Observation	Recommended Action Plan	Recommended Timeline
01	Lack of as-built architectural drawings. (All structures)	The building engineer is required to survey the structure and produce accurate as-built architectural drawings.	6-weeks
02	Absence of design report. (All structures)	Prepare a set of design documents including Engineering Assessment (EA) report as per BNBC (part-6, section 1.9.1).	6-weeks
03	Absence of design report. (All structures)	The building engineer to review the design of all structural members as a part of Engineering Assessment.	6-weeks
04	Absence of design report. (All structures)	Carry out remedial works as per the recommendation of EA report.	6-month
05	Floor load plan not available. (Office Building)	Produce and actively manage of floor live loading plan for the building considering the floor, column & foundations capacity.	6-weeks
06	Floor load plan not available. (Office Building)	Implement the floor loading plan (by posting in each floor level, providing signage and maintaining loadings)	6-month

Item No.	Observation	Recommended Action Plan	Recommended Timeline
07	Lack of lateral stability. (Shed-4)	As part of EA, building engineer is required to check the lateral stability of the structure and suggest proper remedial actions accordingly.	6-weeks
08	Lack of lateral stability. (Shed-4)	Carry out remedial works suggested in EA report.	6-month
09	Discrepancy in as-built drawings. (Shed-4)	The building engineer is required to survey the structural components and produce accurate as-built structural details.	6-weeks
10	Distorted steel column. (Shed-4)	The building engineer is required to carryout suitable repair works to the distorted steel member.	6-weeks
11	Lack of lateral stability. (Shed-9)	As part of EA, building engineer is required to check the lateral stability of the structure and suggest proper remedial actions accordingly.	6-weeks
12	Lack of lateral stability. (Shed-9)	Carry out remedial works suggested in EA report.	6-month

Item No.	Observation	Recommended Action Plan	Recommended Timeline
13	Discrepancy in as-built drawings. (Shed-9)	The building engineer is required to survey the structural components and produce accurate as-built structural details.	6-weeks
14	Distorted steel rafter. (Shed-9)	The building engineer is required to carryout suitable repair works to the distorted steel member.	6-weeks
15	Gap between connection plates and bolt missing. (Shed-9)	Building engineer is required to check all the joint and fill the gap between connection plates with suitable materials.	6-weeks
16	Gap between connection plates and bolt missing. (Shed-9)	Install missing bolt where required.	6-month