

Unimas Sportswear Ltd (New Expansion Building)

Baghbari, Kashimpur, Gazipur
(23.955867, 90.313063)

31st January 2022



Building information:

New Expansion Building: 11 storied (B+G+10) building with one basement floor.

Observations

Material strength consideration in DEA report

BRIC No.: 1101-81449 (17-18)CE; Dt: 19/05/2018
 Spec by: Eng. A.K.M. Sakur Rahman, General Manager (Construction), Crown Cement Concrete & Building Products Ltd.
 Ref. No.: CCC & BPL Unit-03/Material/18; Dt: 10/05/2018
 Project: Mainland Development Co. (S.O. 1, Bagbari, Kashimpur, Gazipur)
 Sample: Cylinder (Site proportioned ready-mix); Aggregate Type: Stone chips
 Location: Mat
 Test: Compressive Strength (ASTM C39)
 Date of Test: 20/05/2018


TEST REPORT

Sl. No.	Date of Casting as per the Label	Specimen Designation/Prog. Mark	Area (sq. In.)	Maximum Load (lb)	Crushing Strength (psi)	Average Crushing Strength (psi)	Mode of Failure
1	18/05/2018	Mat-01	12.87	32,742	6,341	5288 psi	Combined*
2	18/05/2018	Mat-02	12.55	33,770	5,682	4546 psi	Combined*
3	18/05/2018	Mat-03	12.42	34,673	5,207	4175 (psi)	Combined*

Note: Samples were received in unsealed condition. * Combined = Mortar and Aggregate failure.
Concrete Grade: 4350 psi

Counter signed by: 
 Dr. Abu Siddique, Professor, Department of Civil Engineering, BUET, Dhaka-1000, Bangladesh.
 Authenticity of this page is verified here with the QR Code as of: 
 Dr. Md. Delwar Hossain, Professor, Department of Civil Engineering, BUET, Dhaka-1000, Bangladesh.

Important Notes: Samples as supplied to us have been tested in our laboratory. BRIC does not have any responsibility to the representative character of the samples required to be tested. It is recommended that samples were sent in secure and sealed containers under supervision of the competent authority. In order to avoid fraudulent fabrication of test results, the recommendation that all test reports are collected by the authorized person, and sent by the Contractor/Supplier.


Centre for Advisory and Testing Services (CATS-MIST)
 Military Institute of Science and Technology
 Major Cantonment, Dhaka-1015

Compressive Strength of Concrete Drilled Cores

CATS Reference: 2376/Con/27944-943/01/2022; Date: 10.01.2022
 Client: Design & Development Solution
 Project Name & Address: Mainland Development Co. (Existing 8+10 Storied Building (Building B) at Bagbari, Kashimpur, Gazipur, Bangladesh.
 Sample Brought By: Md. Abdul Quddus; Date of Receiving: 09.01.2022
 Test Method: ASTM C 42/C 42M; Date of Test: 10.01.2022
 Type of Sample: Drilled Core; Sample Condition: Unsealed
 Location of Sample: 1st Floor Column, Grid: E/9, F/7, F/6 & H/9
 Construction Year: 2017-2019; Quantity of Sample: 04 nos.
 No. of Storey: Existing 8+10 Storied; Type of Aggregate: Stone Chips

Sl. No.	Sample Identification Mark	Original Length (mm)	Sawed Length (mm)	Diameter (mm)	Crushing Load (kN)	Crushing Strength (MPa)	Failure Type	Fracture Type
1	Core-1, E/9	185.0	130.0	68.0	142.3	39.2	5580	Combined
2	Core-2, F/7	190.0	132.0	68.0	151.2	41.6	6010	Combined
3	Core-3, F/6	165.0	132.0	68.0	162.8	44.8	6500	Combined
4	Core-4, H/9	145.0	133.0	68.0	177.4	48.8	7080	Combined

REMARKS:
 1. All information displayed above other than the test results are provided by the client.
 2. Please compare the results with your corresponding design values and consult with your design engineer.



Test Supervised By: 
 Khondaker Saif Ahmad PhD, FEng, CEng, FICED, MInstE, FIE, Department of Engineering, BUET, Dhaka-1000, Bangladesh.
 Counter signed By: 
 Md. Khaled Hossain, Director, CATS-MIST (CI), MIST

Table: Design compressive strength of concrete (column)

SL/N	Cylinder strength f'cr (psi)	Cylinder strength f'cr (Mpa)	Average Cylinder strength, fcr (Mpa)	Standard Deviation (S)	Design strength (Mpa) Eq 5.6.1	Design strength- (Mpa) Eq 5.6.2	Design compressive strength f'c(Mpa)	Design compressive strength f'c(Psi)
1	9480	65.38	59.42	8.00	48.69	44.27	44.27	6419.34
2	9270	63.93						
3	10110	69.72						
4	6930	47.79						
5	7760	53.52						
6	9820	67.72						
7	7930	54.69						
8	8240	56.83						
9	6770	46.69						
10	8870	61.17						
11	9590	66.14						

Table: Design compressive strength of concrete (Beam & Slab)

SL/N	Cylinder strength f'cr (psi)	Cylinder strength f'cr (Mpa)	Average Cylinder strength, fcr (Mpa)	Standard Deviation (S)	Design strength (Mpa) Eq 5.6.1	Design strength- (Mpa) Eq 5.6.2	Design compressive strength f'c(Mpa)	Design compressive strength f'c(Psi)
1	8220	56.69	50.20	5.44	42.91	41.03	41.03	5949.42
2	7180	49.52						
3	7350	50.69						
4	7750	53.45						
5	7300	50.34						
6	6970	48.07						
7	7780	53.66						
8	8030	55.38						
9	7850	54.14						
10	7720	53.24						
11	5300	36.55						
12	6690	46.14						
13	6480	44.69						


Cylinder test for mat foundation & core test report for column

Material strength considered in DEA report

The factory has 38 sets of cylinder test report, among them 12 sets from column & 15 sets from beam/slab, 2 sets from mat foundation & rest doesn't have average value. The factory also has 8 sets of core test report for columns. In the DEA report factory have considered same concrete strength for mat foundation & column though mat foundation has separate sets of test report. Again, for column & floor 3 sets of concrete cylinder test has not been considered in the DEA. However, the building engineer is required to use concrete strength from core test report for columns and cylinder test report for other structural members.

Observations

Prepared live load plan not comply with BNBC




Occupancy - G, H & J	INDUSTRIAL, STORAGE & HAZARDOUS	
	Area (m ²)	Area (sq ft)
Workshop, factory, warehouse	1 Light workroom without storage	3.0 2.7
	2 Machinery hall & circulation area	4.0 4.5
	3 Factory, workshop etc.	5.0 4.5
	4 Manufacturing : light	6.0 4.5 ⁽⁵⁾
	heavy	12.0 9.0 ⁽⁵⁾
	ice	15.0 9.0 ⁽⁵⁾
	5 Printing plant :	
	Press room	7.0 11.0
	Composing and linotype room	5.0 9.0 ⁽⁵⁾
Paper storage room	12.0 9.0 ⁽⁵⁾	
6 Motor room, fan room etc. including the weight of machinery	7.5 4.5	
7 Cold storage, grain storage	15.0 9.0 ⁽⁵⁾	
8 Storage warehouses : light	6.0 4.5 ⁽⁵⁾	
heavy	12.0 9.0	
9 Foundries	20.0 12.0	



As per NBC, the minimum floor live load for light storage is 6 kN/m² (126 psf). The storage in this building is designed for 5 kN/m² live loads. The building engineer is required to revise the storage live load limit based on NBC minimum live load requirement.

Water damage on beam & column



10th floor layout plan

Water damage on beam



Water damage on beam & column




Stagnant of water and water damage observed on beam & column. Building engineer is required to check the extent of the damage and suggest suitable repair works.

Stagnant water



9 **Observation**

Vibration on floor




1st floor layout plan



There are noticeable vibration on the 1st floor due to the operation of the embroidery machine. Building engineer is required to take necessary action to minimize the floor vibration.

Columns are susceptible to vehicle/trolley impact



Ground floor plan



Ground floor column susceptible to vehicle impact



Basement column susceptible to trolley impact

Problems Observed

- 1: Material strength consideration in DEA report.
- 2: Prepared live load plan not comply with BNBC.
- 3: Water damage on beam & column.
- 4: Vibration on floor.
- 5: Columns are susceptible to vehicle/trolley impact.

Priority Actions

Item No.	Observation	Recommended Action Plan	Recommended Timeline
01	Material strength consideration in DEA report.	The building engineer is required to revise the DEA report considering concrete core strength for columns and cylinder strength for other structural members.	6-weeks
02	Material strength consideration in DEA report.	Implement the recommendation of DEA report.	6-months
03	Prepared live load plan not comply with BNBC.	The building engineer to check the occupancies and update the floor live loading plan for the building based on BNBC requirements.	6-weeks
04	Prepared live load plan not comply with BNBC.	Implement the floor loading plan (posting load plan, providing signage and maintaining loadings).	6-months

Item No.	Observation	Recommended Action Plan	Recommended Timeline
05	Water damage on beam & column.	Building engineer is required to check the extent of the damage and suggest suitable repair works.	6-weeks
06	Water damage on beam & column.	Carry out remedial works where required.	6-months
07	Vibration on floor.	Apply suitable remedial works to minimize the floor vibration as per engineer's suggestions.	6-weeks
08	Columns are susceptible to vehicle/trolley impact.	Building engineer required to provide safety barrier to avoid possible vehicle/trolley impact.	6-weeks