

Texpro Eco Apparel Ltd

89/13, Ward-1, Block-C, Birulia Savar Road, Kaliakoir, Savar, Dhaka
(23.8516, 90.2918)
27 July 2022



Buildings Information

1. Building 1 (Main Production Building) (G+2)
2. Building 2 (Utility Building) (single storied shed)
3. Building 3 (Childcare, Medical & Security Building) (single storied)
4. Building 4 (Dining Shed) (single storied)
5. Building 5 (RMS Room) (single storied)
6. Building 6 (Wastage Shed) (single storied)

Observations

Verify in-situ material strength

Material Data:

Concrete compressive strength, $f'_c = 4000$ psi for Column & Footing and, $f'_c = 3500$ psi for beam & slab.

Rebar strength $f_y = 72,500$ psi

Concrete strength of column considered 27.5 MPa (4000 psi) in the design report

The image shows a test report from the Concrete Laboratory at BUET. The report includes the following details:

- Project:** Construction of Tappan Eco Appraisal Limited, BHTS, Block-02, Katabon, Shikra, Sagar Road, Savar, Dhaka.
- Sample:** Cylinder (900mm diameter x 1800mm length), Aggregate Type: Stone chip.
- Test:** Compressive Strength (ASTM C39).
- Table:** A table with 7 columns: Sl. No., Date of Casting as per the letter, Contractor/Designator/Proc Mark, Specimen Area (sq. ft), Maximum Load (kN), Crushing Strength (kN), Average Crushing Strength (kN), and Mode of Failure. Three rows of data are provided, all showing a 'Compressed' mode of failure.
- Signatures:** Countersigned by Dr. Md. Abdul Jalil and Test Performed by Dr. Sheikh Mubtaseer Rattaman.
- QR Code:** A QR code is present for digital verification.

Concrete cylinder test report for column

Concrete strength of column is considered as 27.5 MPa in the design report. However, at the time of inspection, only 2 cylinder test report was available from column which doesn't comply the frequency of testing requirement of BNBC (chapter-5). Building engineer is required to verify in-situ material strength and revise the design report accordingly.

Observations: Building 1: (Main Production building)

Lack of lateral stability system



No bracing system/load transfer media provided

No load transfer media provided along long direction. In addition, no roof bracing system is provided. Building engineer is required to check the lateral stability system of the shed against the lateral loadings and suggest necessary alternatives.

Lack of as-built drawings



Building 6: Wastage Room

As-built drawings was not available for the structure. Building engineer is required to produce as-built drawing.

Problems Observed

Building 1: (Main Production building):

Item 01: Verify in-situ material strength.

Building 4: (Dining Shed):

Item 02: Lack of lateral stability system.

Building 6: (Wastage Room):

Item 03: Lack of as-built drawings

Item 3 and actions

Lack of as-built drawing (Building 6: Wastage Shed)

Priority 1

(Immediate - Now)

- Not Required.

Priority 2

(within 6-weeks)

- Factory engineer is required to prepare full set of as-built drawings as per BNBC (part-6, section 1.9.1.2).

Priority 3

(within 6-months)

- Not Required.

Priority Actions

Item No.	Observation	Recommended Action Plan	Recommended Timeline
01	Verify in-situ material strength. (Building-1: Main Production Building)	Building engineer is required to check the lateral stability system of the shed against the lateral loadings and suggest necessary alternatives.	6-weeks
02	Verify in-situ material strength. (Building-1: Main Production Building)	Carry out suggested remedial works where required.	6-months
03	Lack of lateral stability system (Building-4: Dining Shed)	Building engineer is required to check the lateral stability system of the shed against the lateral loadings and suggest necessary alternatives.	6-weeks
04	Lack of lateral stability system (Building-4: Dining Shed)	Carry out suggested remedial works where required.	6-months
05	Lack of as-built drawing (Building 6: Wastage Shed)	Factory engineer is required to prepare full set of as-built drawings as per BNBC (part-6, section 1.9.1.2).	6-weeks