

# SP Garments Ltd. (Extension Building)

Shirir Chala, Mahona Vabanipur, Vawalgor, Gazipur Sadar, Gazipur.

(24.167001, 90.424543)

31 October 2021




# Building information

1. Warehouse Building is a five storied (G+4) steel building.

# Observations

# Footings stressed above normal design limits



### FOOTING SCHEDULE

FOOTING INDEX	FOOTING SIZE				THICKNESS		FOUNDATION DEPTH (Df)	
	L	L'	B	B'	T <sub>1</sub>	T <sub>2</sub>		
F1	10'-6"	42"	10'-6"	36"	16"	8"	5'-0"	16
F2	10'-0"	42"	10'-0"	36"	15"	7"	5'-0"	16
F3	9'-3"	42"	9'-3"	36"	15"	6"	5'-0"	16
F4	8'-6"	42"	8'-6"	36"	12"	6"	5'-0"	16



Floor Loading

Cursory calculation indicates that footings are stressed above normal design limit considering 6 kPa (for store building) floor live load, equivalent concrete strength from core test value ( $f'_c$  2.227 ksi (15.35 MPa) and allowable bearing capacity 3.86 ksf (FS 2.5). The building engineer is required to review design, load, column & footing stress.

**Prepared design report not comply with BNBC**






# Discrepancies between as-built condition and drawings

SCHEDULE OF STEEL COLUMN


NAME	D (mm)	TW (mm)	BF1 (mm)	TF1 (mm)	BF2 (mm)	TF2 (mm)
C101	400	8	200	12	250	14
C102	400	8	200	12	250	14
C103	400	8	200	12	250	14
C104	400	8	200	12	250	14




SCHEDULE OF STEEL MAIN BEAM

NAME	D (mm)	TW (mm)	BF1 (mm)	TF1 (mm)
MB301	400	8	140	12

SCHEDULE OF STEEL SUB BEAM



10 mm Stair



Flange thickness of steel column C-102 at grid 08-C and C-103 at 4<sup>th</sup> floor level were found 8 mm instead of 10 mm and 10 mm instead of 12 mm, respectively.  
 Also, the flange thickness of Main Beam at stair was found 10 mm instead of 12 mm

# Bolt missing in steel connection



Bolt missing



Bolt missing

Bolt missing in several connection joint.  
Building engineer is required to identify the all locations and install missing bolt accordingly.

# Corrosion in steel member

Corrosion in steel member was observed in several locations. The building engineer to investigate the reason of corrosion and suggest proper remedial measure accordingly.



Corrosion in joint



Corrosion in sub-beam

# Priority Actions

# Problems Observed

## Warehouse Building:

Item 01: Footing stressed above normal design limits.

Item 02: Prepared Design report not comply with BNBC.

Item 03: Discrepancies between as-built condition and drawings.

Item 04: Bolt missing in steel connection.

Item 05: Corrosion in steel member.

Item No.	Observation	Recommended Action Plan	Recommended Timeline
01	Footing stressed above normal design limits.	As part of Detail Engineering Assessment (DEA) Building engineer is required to review design, load & footing stress.	6-weeks
02	Footing stressed above normal design limits.	Produce and actively manage a set of floor loading plan within the factory building considering foundation, column and floor capacity.	6-weeks
03	Footing stressed above normal design limits.	Carry out remedial works as per DEA recommendations.	6-months
04	Footing stressed above normal design limits.	Implement floor load plan.	6-months

Item No.	Observation	Recommended Action Plan	Recommended Timeline
05	Prepared Design report not comply with BNBC.	The building engineer to check the occupancies and update the floor live loading plan for the building based on BNBC loading requirements and capacity of building floor, column & foundations.	6-weeks
06	Prepared Design report not comply with BNBC.	Revise the design report considering actual soil bearing capacity.	6-weeks
07	Prepared Design report not comply with BNBC.	Implement the floor loading plan (posting load plan, providing signage and maintaining loadings)	6-months
08	Discrepancies between as-built condition and drawings.	Building engineer is required to survey the structure and produce as-built drawing as per BNBC section 1.9.1	6-weeks

Item No.	Observation	Recommended Action Plan	Recommended Timeline
09	Bolt missing in steel connection.	Building engineer is required to identify the all locations and install missing bolt accordingly.	6-weeks
10	Corrosion in steel member.	The building engineer to investigate the reason of corrosion and suggest proper remedial measure accordingly.	6-weeks
11	Corrosion in steel member.	Take necessary measures to prevent further corrosion and repair the corroded steel members as per engineer's suggestion.	6-months