

Sultana Sweaters Limited

Ahakhalia, Hazir Bazar, Mollik Bari, Bhaluka, Mymensingh, Bangladesh.

(24.351528, 90.374492)

02 & 16 February 2021



Buildings Information

1. Shed 1 (Single Storied)
2. Shed 2 (Single Storied)
3. Shed 3 (Single Storied)
4. Shed 4 (G+Mz)
5. Shed 5 (G+Mz)
6. Shed 6 (Single Storied)
7. Shed 7 (Single Storied)
8. Shed 8 (Single Storied)
9. Shed 9 (Single Storied)
10. Sub-station 1 (Single Storied)
11. Utility & Sub-station 2 (Single Storied)
12. Boiler Room 1 (Single Storied)
13. Boiler Room 2 (Single Storied)
14. Security Building (Single Storied)
15. Fire Pump Room (B+G)
16. RMS & CP Room (Single Storied)
17. ETP (Single Storied)

Observations


Unavailable of structural design report



As per BNBC every building or structure designed shall have its design documents prepared in accordance with the provision of Section 1.9.1. The design document shall include a design report, and a set of structural drawings, which shall be prepared in compliance with section 1.9.1.1 and section 1.9.1.2 as per BNBC.

Design report of all structures were not found which is required to be prepared in compliance with section 1.9.1.1 (part-6, BNBC).

Missing bracing at Several Location




CROSS SECTION @ GRID-01


Gable frame section of Shed 1



Missing Bracing



8 **Observations: Shed 3**




SECTION ON GRID NO: A

Section details of grid-A




Missing Bracing




Missing wall bracing



Missing roof bracing



Loose cable bracing



Shed 2



Shed 8



Shed 4




Shed 9



Shed 3



Shed 1




Sub-station 1



Shed 7



Shed 5



Utility & Sub-Station Building 2



Shed 6




Boiler Room 1


Bracing interrupted in some locations




Bracings are interrupted in toilet zone (Shed 4,5,6,7)



Bracings are offset from the node point- Shed 5




SECTION ON GRID NO: A



SECTION ON GRID NO: E

Typical long section of the bracing in long direction

Water tank supported on the toilet zone partition wall




Water tanks are supported on the 125 mm and 250 mm brick walls. Building engineer is required to check the load carrying capacity of the walls.

Corrosion on toilet zone steel column




Corrosion was observed on the toilet zone steel columns of shed 4 & 5. Building engineer is required to remove rust and apply anti corrosive paints.

Falling hazard at East zone-Grid 39




First floor layout plan of Shed 5



No edge protection provided on this gable grid. Falling hazard may occurred anytime. Building engineer is required to provide edge protection on this area.

Inconsistency in as-built drawing



Column layout plan and column schedule

| COLUMN ID: | SECTION: |
|------------|-----------------------|
| C-101 | F:165X8, W:250X6 |
| C-102 | F:250X14, W:350~800X8 |
| C-103 | F:250X12, W:350X8 |
| C-104 | F:250X16, W:350X8 |
| C-105 | F:300X16, W:400X8 |
| C-106 | F:250X10, W:300X8 |
| C-107 | F:250X12, W:350X6 |




C-105 column was measured F 300X16, W 345X8 instead of F 300X16, W 400X8. Building engineer is required check the column capacity considering reduced size also update the as-built drawings.

COLUMN DETAILS

| COLUMN SCHEDULE | | |
|-----------------|---|---|
| COLUMN MARK | ABOVE PL | ABOVE PL |
| C-1 | <p>12-16 mm \varnothing 10mm\varnothing @ 150 C/C</p> | <p>12-16 mm \varnothing 10mm\varnothing @ 150 C/C</p> |
| | All Side Clear Covering =62.5 mm | All side clear covering =40.0 mm |

NOTE:-
 f_y =60,000 psi (60 Grade steel).
 f_c =3,000 psi (1:1.5:3 Stone Chips).




GRADE BEAM DETAILS


NOTE:-
 f_c =3000 psi (1:1.5:3 Brick chips).
 f_y =60,000 psi (60 Grade steel).

Column schedule

Total number of rebar counted 10-16 mm diameter by ferro scanner instead of 12-16 mm diameter. Building engineer is required to check the column adequacy and revise the as-built drawings.



Heavy loading on roof slab



LIVE LOAD ON ROOF PLAN=63.00psf

Live Load plan of the roof

Heavy loading was observed on the roof of substation roof. Building engineer is required to check the flexure capacity of the slab.



Cooling tower



Water tank with build-up



Chiller loading

Non-Engineered roof shed



Inadequate structural members



Poor connection details

Poor connection details, Inadequate structural members. Apparently non-engineered shed.

Problems Observed

All Structures:

1: Structural design reports not available.

All Sheds:

2: Loose cable bracing.

Shed 1,3,4, Substation 1 & 2:

3: Missing bracing at several locations.

Shed 4, 5, 6, 7:

4: Bracing interrupted in some locations.

5: Water tank supported on the toilet zone partition wall.

Shed 4, 5:

6: Corrosion on toilet zone steel column.

Shed 5:

7: Falling hazard at East zone-Grid 39.

Shed 5 & Boiler Room 1:

8: Inconsistency in as-built drawing.

Utility & Sub-Station Building 2:

9: Heavy loading on roof slab.

Fire Pump Room:

10: Non-Engineered roof shed.

Priority Actions

| Item No. | Observation | Recommended Action Plan | Recommended Timeline |
|----------|--|---|----------------------|
| 01 | Structural design reports not available. (All Structures) | Building engineer to prepare the design document including a design report, and a set of structural drawings in compliance with section 1.9.1.1 and section 1.9.1.2 as per BNBC.. | 6-weeks |
| 02 | Structural design reports not available. (All Structures) | Review the design of the structures considering the lateral loading described in BNBC. | 6-weeks |
| 03 | Structural design reports not available. (All Structures) | Complete implementation of any remedial works deemed necessary by the design review. | 6-months |
| 04 | Loose cable bracing. (All Sheds) | Building engineers required to tighten all the loose bracings. | 6-weeks |
| 05 | Missing bracing at several locations. (Shed 1,3,4, Substation 1 & 2) | Building engineer is required to re-install all the missing bracing as per the design specifications. | 6-weeks |

| Item No. | Observation | Recommended Action Plan | Recommended Timeline |
|----------|---|---|----------------------|
| 06 | Missing bracing at several locations. (Shed 1,3,4, Substation 1 & 2) | Building engineer is required to check the lateral stability of the sheds. | 6-weeks |
| 07 | Missing bracing at several locations. (Shed 1,3,4, Substation 1 & 2) | Complete implementation of any remedial works deemed necessary by the Design Report. | 6-months |
| 08 | Bracing interrupted in some locations. (Shed 4, 5, 6, 7) | Building engineer is required to check the existing bracing system and the load path of the bracings. | 6-weeks |
| 09 | Bracing interrupted in some locations. (Shed 4, 5, 6, 7) | Carry out remedial works where necessary. | 6-months |
| 10 | Water tank supported on the toilet zone partition wall. (Shed 4, 5, 6, 7) | Building engineer is required to check the load carrying capacity of the walls. | 6-weeks |

| Item No. | Observation | Recommended Action Plan | Recommended Timeline |
|----------|---|--|----------------------|
| 11 | Water tank supported on the toilet zone partition wall. (Shed 4, 5, 6, 7) | Carry out remedial works where necessary. | 6-months |
| 12 | Corrosion on toilet zone steel column. (Shed 4 & 5) | The building engineer to investigate the reason & extent of corrosion and suggest proper remedial measure accordingly. | 6-weeks |
| 13 | Corrosion on toilet zone steel column. (Shed 4 & 5) | Take necessary measures to prevent further corrosion and repair the corroded steel members as per engineer's suggestion. | 6-months |
| 14 | Falling hazard at East zone-Grid 39. (Shed-5) | Building engineer is required to provide edge protection on this area. | 6-weeks |
| 15 | Inconsistency in as-built drawing. (Shed 5 & Boiler Room 1) | Building Engineer to survey the structure and prepare accurate as-built structural drawings. | 6-weeks |

| Item No. | Observation | Recommended Action Plan | Recommended Timeline |
|----------|--|--|----------------------|
| 16 | Heavy loading on roof slab. (Utility & Sub-Station Building 2) | Building Engineer is required to check the flexural capacity of the slab to carry the imposed loading. | 6-weeks |
| 17 | Heavy loading on roof slab. (Utility & Sub-Station Building 2) | Carry out remedial works where necessary. | 6-months |
| 18 | Non-Engineered roof shed. (Fire Pump Room) | Building engineer is required to check the adequacy of the roof shed for gravity and lateral forces. or Replace with the engineered sheds. | 6-weeks |
| 19 | Non-Engineered roof shed. (Fire Pump Room) | Carry out remedial works where necessary. | 6-months |