

Hamid Tex Fashion Ltd.

203, Habirbari, Seed Store Bazar, Bhaluka, Mymensingh-2240, Bangladesh
(24.339661, 90.375837)

17th June 2021



Buildings Information

1. Main Building (G+1)
2. Generator Building (G+1)
3. Sample Building (single storied)
4. Dining Shed (single storied)

Observations

Heavy loading on 1st floor



Heavy loading on 1st floor





5 to 6 kPa loading was found in storage



5 to 6 kPa loading was found in storage area(1st floor). Load plan of the building was not produced. Also, load management program was not implemented. Reduce the load to 2kpa immediately. Produce and actively manage a loading plan for all floor plates within the factory considering the floor capacity and column capacity.

5 Observations: Main Building

Hairline crack on 1st floor flat plate





1st Floor Roof Slab Layout Plan



Hairline cracks observed in 1st floor roof flat plate slab soffit. Building engineer is required to check the extent of crack and suggest remedial action.

Torsional effect on the building



TYPICAL FLOOR BEAM LAYOUT PLAN


Floor Beam Layout Plan

TYPICAL FLOOR


The building is geometrically irregular shaped. Due to lateral forces the building might be affected for torsional irregularity. Building engineer is required to check the torsional effect of the building due to lateral forces.




Discrepancies in as-built drawing



Flat plate system not shown in drawing





Floor Layout plan



500 mm Buildup at 1st Floor Toilet Block.

Water Ponding on Roof




Water ponding observed on the roof. Building engineer is required to develop proper drainage system on roof with adequate slope and apply water proofing compound on roof slab to resist water ingress.

Exposed Rebar at Roof



Exposed rebar observed in the roof. Remove the exposed rebar or provide rust proof paint on rebar.

Columns Susceptible to be overstressed due to slenderness effect




Type of Column	Bellow Parking Level	Ground Floor & Above Floor's
CA	<p>14" 14" 6 - 16mm Ø</p>	<p>12" 12" 6 - 16mm Ø</p>

Column Schedule

Ground floor column 4.6 m in length and 300X300 mm in size. The KL/r ratio= 50.27 indicate that the columns are critical for slenderness effect. So, the Building engineer is required to check the column capacity considering slenderness effect.

Discrepancies in as-built drawing



1st Floor Roof Beam Layout Plan

■ Cantilever Slab
■ Cantilever Beam



Cantilever Portion-Not Shown in Drawing

Observations: Generator Building

Water Ponding on Roof





Water ponding observed on the roof. Building engineer is required to develop proper drainage system on roof with adequate slope and apply water proofing compound on roof slab to resist water ingress.

Exposed Rebar at Roof




Exposed rebar
observed in the roof.
Remove the exposed
rebar or provide rust
proof paint on rebar.

Discrepancies in as-built drawing



Column Layout Plan



Floor Beam Layout Plan

As-built drawings not matched with the site condition. Building engineer is required to survey the structure and prepare accurate as-built drawing.

Non Engineered Dining Shed



Non-Engineered Shed




Poor Connection

Apparently inadequate steel member, No clear/defined load path, Poor connection details observed. Apparently non-engineered shed. Building engineer is required to check the stability of the shed or replace by an engineered structure.

Observations: Dining Shed

Tests Carried Out



Brick aggregate
[Main Building]



Brick aggregate
[Generator Building]

Tests Carried Out: Main Building and Generator Building

Problems Observed

Main Building:

- Item 1: Heavy loading on 1st floor.
- Item 2: Hairline crack on 1st floor flat plate.
- Item 3: Torsional effect on the building.
- Item 4: Discrepancies in as-built drawing.
- Item 5: Water ponding on roof.
- Item 6: Exposed rebar at roof.

Generator Building:

- Item 7: Columns susceptible to be overstressed due to slenderness effect.
- Item 8: Discrepancies in as-built drawing.
- Item 9: Water ponding on roof.
- Item 10: Exposed rebar at roof.

Sample Building:

- Item 11: Discrepancies in as-built drawing.

Dining Shed:

- Item 12: Non-engineered dining shed.

Priority Actions

Item No.	Observation	Recommended Action Plan	Recommended Timeline
01	Heavy loading on 1st floor. (Main Building)	Reduce & maintain the floor live load below 2 kPa.	Immediate
02	Heavy loading on 1st floor. (Main Building)	Building engineer is required to review design loads & column stress considering floor & column capacity.	6-weeks
03	Heavy loading on 1st floor. (Main Building)	Building engineer is required to produce floor loading plan for each floor by design review.	6-weeks
04	Heavy loading on 1st floor. (Main Building)	Implement floor load management program.	6-weeks
05	Hairline crack on 1st floor flat plate. (Main Building)	Building engineer is required to check the extent of crack and suggest remedial action.	6-weeks
06	Hairline crack on 1st floor flat plate. (Main Building)	Building engineer is required to check the slab capacity.	6-weeks
07	Hairline crack on 1st floor flat plate. (Main Building)	Carry out remedial works where required.	6-months
08	Torsional effect on the building. (Main Building)	Building engineer is required to check the torsional effect of the building due to lateral forces.	6-weeks
09	Torsional effect on the building. (Main Building)	Carry out any remedial works if required.	6-months
10	Discrepancies in as-built drawing. (Main Building)	Building engineer is required to survey the structure and prepare accurate as-built (architectural and structural) drawings in compliance with section 1.9.1 of BNBC.	6-weeks

Item No.	Observation	Recommended Action Plan	Recommended Timeline
11	Water ponding on roof. (Main Building)	Building engineer is required to apply water proofing & develop proper drainage system on roof with adequate slope to resist water ingress.	6-weeks
12	Exposed rebar at roof. (Main Building)	All exposed reinforcement is to be protected from corrosion which may cause degradation of the concrete.	6-weeks
13	Columns susceptible to be overstressed due to slenderness effect. (Generator Building)	Building engineer is required to check the column capacity for slenderness effect.	6-weeks
14	Columns susceptible to be overstressed due to slenderness effect. (Generator Building)	Carry out any remedial works if required.	6-months
15	Discrepancies in as-built drawing. (Generator Building)	Building Engineer is required to survey the structure and prepare accurate as-built (architectural and structural) drawings in compliance with section 1.9.1 of BNBC.	6-weeks
16	Water ponding on roof. (Generator Building)	Building engineer is required to apply water proofing & develop proper drainage system on roof with adequate slope to resist water ingress.	6-weeks
17	Exposed rebar at roof. (Generator Building)	All exposed reinforcement is to be protected from corrosion which may cause degradation of the concrete.	6-weeks

Item No.	Observation	Recommended Action Plan	Recommended Timeline
18	Discrepancies in as-built drawing. (Sample Building)	Building Engineer is required to survey the structure and prepare accurate as-built (architectural and structural) drawings in compliance with section 1.9.1 of BNBC.	6-weeks
19	Non-engineered dining shed. (Dining Shed)	Building engineer is required to check the stability of the shed or replace by an engineered structure.	6-weeks
20	Non-engineered dining shed. (Dining Shed)	Carry out remedial works where necessary.	6-months