

Ishayat Apparels Ltd

Sharmin Group, Narashingapur, Ashulia, Savar, Dhaka – 1341
(23.9319341, 90.306416)
18 October 2023



Building Information

1. **Ishayat Apparels Building:** The structure is a partially nine-storied (G+8) reinforced concrete (RC) building.
2. **Substation:** The structure is a single-storied reinforced concrete (RC) building.
3. **Medical Room:** The structure is a single-storied reinforced concrete (RC) building.
4. **Pump Room:** The structure is a single-storied reinforced concrete (RC) building.
5. **CCTV Control Room:** The structure is a single-storied reinforced concrete (RC) building.
6. **Guard Room:** The structure is a single-storied reinforced concrete (RC) building.

Observations

**Load plan and design report not comply with
BNBC requirements**



Storage on 1st floor



3 kPa live load for 1st floor

BANGLADESH UNIVERSITY OF ENGINEERING AND TECHNOLOGY (BUET)
 DEPARTMENT OF CIVIL ENGINEERING
 CONCRETE LABORATORY

BRTC No: 1191-65750/118-19/ICE, Dt: 22/7/2018
 Sort by: Eng. Abu Bakar, CIV (Construction, Sharnon Drive)
 Ref No.: L Letter, Dt: 21/7/2018
 Project: Ishayat Apparels Ltd.
 Location: Pindar (Jharkhand, India) (Noted, Approx. Type: Storage)
 Sample: Cylinder (Jharkhand, India) (Noted, Approx. Type: Storage)
 Location: Pindar (Jharkhand, India) (Noted, Approx. Type: Storage)
 Test: Compressive Strength (ASTM C39)
 Date of Test: 20/7/2018

TEST REPORT							
S. No.	Size of Casting as per the Letter	Specimen Designation	Specimen Area (mm ²)	Maximum Load (kN)	Cracking Strength (MPa)	Average Compressive Strength (MPa)	Notes
1	100/100	FC	10000	14.911	4.347	4.884	Compass
2	100/100	FC	10000	17.300	4.463	4.616	Compass
3	100/100	FC	10000	18.074	4.328	4.328	Compass

Note: Samples were received in sealed condition. * Compress - Moisture and Aggregate Moisture.

Countersigned by: *[Signature]*
 Dr. Abu Siddique
 Professor
 Department of Civil Engineering
 BUET, Dhaka-1000, Bangladesh

Test Performed by: *[Signature]*
 Dr. Rajan Mukherjee
 Assistant Professor
 Department of Civil Engineering
 BUET, Dhaka-1000, Bangladesh

Test report

Currently, the first floor of the building is being used for a finished goods store. As per BNBC, the minimum floor live load for light storage is 6 kN/m² (125 psf). But the first floor is being designed for 4 kN/m² live loads.

Moreover, the factory has provided only 10 sets of concrete cylinder test reports from the column, but no cylinder test report was found for the ground floor. Which doesn't comply with the frequency of testing requirement of BNBC (section-5.12.2).

The building engineer is required to revise the floor live load plan following the BNBC storage live load requirement and revise the design documents based on in-situ material strength.

Occupancy - G, H & J	Workshop, factory, warehouse	Live load (kN/m ²)	
		Light	Heavy
4.5	1	3.0	2.7
4.5	2	4.0	4.5
1.8	3	5.0	4.5
2.7	4	6.0	4.5 ⁽⁵⁾
4.5	5	12.0	9.0 ⁽⁵⁾
2.7	6	7.0	11.0 ⁽⁵⁾
4.5	7	5.0	9.0 ⁽⁵⁾
4.5	8	12.0	9.0 ⁽⁵⁾
4.5	9	20.0	12.0

Live load chart of BNBC

5 **Observation: Ishayat Apparels Building**

Improper vehicle impact protection

Column adjacent of driveway of loading unloading area is susceptible to vehicle impact. The factory has provided light barrier touching the column surface. The building engineer is required to provide sufficient barrier just outside of exposed column to prevent the vehicle impact.



Column adjacent of driveway of loading unloading

Column susceptible to trolley impact



Susceptible column on 4th floor

Column on the 4th floor is susceptible to trolley impact. The building engineer is required to provide a separate barrier around the column to avoid possible trolley impact.

Nut missing at base plate of roof stair

Nut missing in several bolts on base plat. Building engineer is required to install the missing nuts where necessary.




Nut missing in several bolts

Inconsistencies in as-built drawing

The factory has provided a set of drawings which did not match fully with the structures.

Brick columns were found instead of RC column for the mentioned structures. The building engineer is required to survey the whole structure and prepare a full set of as-built drawings in compliance in compliance with section 1.9.1.2, part 6 of BNBC.



CCTV Control Room



Medical Room



Guard Room

Observation: Ancillary Structures

Test Carried Out

Stone chips found the in tested column



Problems Observed

Ishayat Apparels Building:

Item-01: Load plan and design report not comply with BNBC requirements.

Item-02: Improper vehicle impact protection.

Item-03: Column susceptible to trolley impact.

Item-04: Nut missing at base plate of roof stair.

Medical Room; Guard Room-1, CCTV Control Room:

Item-05: Inconsistencies in as-built drawing.

Priority Actions

Item No.	Observation	Recommended Action Plan	Recommended Timeline
01	Load plan and design report not comply with BNBC requirements. (Ishayat Apparels Building)	Building engineer is required to revise the live load in the storage areas and related design documents based on BNBC requirements.	6-weeks
02	Load plan and design report not comply with BNBC requirements. (Ishayat Apparels Building)	Building engineer is required to verify in-situ concrete strength by taking cores from lower-tier columns.	6-weeks
03	Load plan and design report not comply with BNBC requirements. (Ishayat Apparels Building)	Revise and actively manage a set of floor loading plans following BNBC.	6-weeks
04	Load plan and design report not comply with BNBC requirements. (Ishayat Apparels Building)	Implement the recommendations of design report.	6-months
05	Improper vehicle impact protection. (Ishayat Apparels Building)	The building engineer is required to take necessary action to prevent the vehicle impact in the columns and beams.	6-weeks

Item No.	Observation	Recommended Action Plan	Recommended Timeline
06	Column susceptible to trolley impact. (Ishayat Apparels Building)	Building engineer is required to provide a safety barrier around the columns to avoid possible trolley impact.	6-months
07	Nut missing at baseplate of roof stair. (Ishayat Apparels Building)	Install missing nuts in the baseplate.	6-months
08	Inconsistencies in as built drawings. (Medical Room; Guard Room-1, CCTV Control Room)	Building Engineer is to survey the whole structure and update as-built drawings representing accurate site condition.	6-weeks