

Bottoms Gallery (pvt) Ltd. (New Location)

D-127/2 Teknogopara, Chandon, Bason, Gazipur-1702

(24.003592, 90.384192)

12 February 2024



1. Building information

1. Building-1: 8 Storied (B+G+6) RC building with one basement.
2. Building-2: A single storied RC building.
3. Building-3: A single storied RC building.


2. Observations

Observation-01: The design report and load plan need to be revised. (Building-1)

INDUSTRIAL, STORAGE & HAZARDOUS (Occupancy - G, H & J)	Workshop, factory, warehouse	1 Light workroom without storage	3.0	2.7
		2 Machinery hall & circulation area	4.0	4.5
		3 Factory, workshop etc.	5.0	4.5
		4 Manufacturing : light	6.0	4.5 ^(S)
		heavy	12.0	9.0 ^(S)
		ice	15.0	9.0 ^(S)
		5 Printing plant :	7.0	11.0 ^(S)
		Press room	5.0	9.0 ^(S)
		Composing and linotype room	12.0	9.0 ^(S)
		Paper storage room	7.5	4.5
		6 Motor room, fan room etc. including the weight of machinery	15.0	9.0 ^(S)
		7 Cold storage, grain storage	6.0	4.5 ^(S)
		8 Storage warehouses : light	12.0	9.0
		heavy	20.0	12.0
		9 Foundries		




Storage & Live load table (BNBC part 6)




Prepared loan plan on 1st floor

Description: Live load on storage area of Ground and 1st floor is considered as 3 kPa in prepared load plan. As per BNBC-2006, live load for light storage areas is required to be considered minimum 6 kPa. Therefore, the factory engineer is required to revise the load plan as per BNBC requirement and check the design report accordingly.

Observation-02: Discrepancies in as-built drawings. (Building-1).



Column layout plan



6 nos rebar was found by ferro scan instead of 7 in Column C2 shown in column schedule.

C-2 (STONE CHIPS)			
	Column Size	23" x 33"	20" x 30"
	Number of Bars	8-25mmØ 10-20mmØ	8-25mmØ 10-20mmØ
C-3 (STONE CHIPS)			
	Column Size	27" x 39"	24" x 36"

Column Schedule


Description: During inspection, 6 nos rebar was found by ferro scan instead of 7 in long face of Column C2 shown in column schedule. The building engineer is required to survey the structure and prepare full set of as-built drawings.

Observation-03: Non-structural elements not anchored or braced. (Building-1)




Description: Some PVC water tanks on roof and storage racks on different floors are not anchored or braced to resist lateral forces. The factory is required to anchor/brace all non-structural elements adequately to resist lateral loading.

Observation-04: Mismatches in as-built drawings. (Building 02 & 03).



Beam layout plan (Building-2)

Existing beam



Beam layout plan (Building-3)

Existing beam

Description: During inspection mismatches between beam layout plan and onsite condition were observed for Building 2 & 3. The building engineer is required to survey the structure and prepare full set of as-built drawings.

3. Action Plan

Observation	Action Plan	Timeline
The design report and load plan need to be revised. (Building-1)	Building engineer is required to revise the load plan as per BNBC requirement and check the design report accordingly.	within 6 weeks
	Implement remediation work if required.	within 6 months
	Implement floor loading plan.	within 6 months
Inconsistencies in as built drawings. (Building-1).	The building engineer is required to survey the structure and prepare full set of as-built drawings.	within 6 weeks
Non-structural elements not anchored or braced. (Building-1)	The factory is required to anchor/brace all non-structural elements adequately to resist lateral loading.	within 6 weeks
Mismatches in as-built drawings. (Building-2).	The building engineer is required to survey the full structure and produce accurate as-built drawings.	within 6 weeks
Mismatches in as-built drawings. (Building-3).	The building engineer is required to survey the full structure and produce as-built drawings with complete structural details.	within 6 weeks