

# Evitex Apparels limited Extension

Shirir Chala, Bagher Bazar, Gazipur

(24.165272, 90.431974)

15 October 2024



## 1. Executive Summary

- 1. Warehouse Extension Building:** Three-storied (G+2) reinforced concrete (RC) building separated into two parts.

## 2. Observation

### Observation 1: Missing information in the design report (Warehouse Extension Building).

#### 3.1 SERVICEABILITY CHECK

##### Soft story Check

Using Softness					Using Stiffness				
Storey	Softness, $A$	$R_{12}$	Comment	$R_{12} = \frac{K_{12}}{K_{12} + K_{21}}$	Comment	Storey	Softness, $A$	$R_{12}$	Comment
GF	1.1511E+11	0.17	Not Soft Storey	-	-	GF	7.1571E+10	0.14	Not Soft Storey
1F	1.0455E+11	0.25	Not Soft Storey	-	-	1F	1.1716E+11	0.18	Not Soft Storey
2F	1.0455E+11	0.25	Not Soft Storey	-	-	2F	1.0455E+11	0.17	Not Soft Storey

##### Drift Check

Storey Drift (EQ) in X-Direction					Storey Drift (EQ) in Y-Direction					
Storey	$\Delta_u$	$\Delta_u$	$\Delta_u$	Comment	Storey	$\Delta_u$	$\Delta_u$	$\Delta_u$	Comment	
GF	1.0455E+11	0.007098	0.007098	0.00404	Do Not Exceed Permissible Drift Ratio	GF	1.0455E+11	0.007098	0.00404	Do Not Exceed Permissible Drift Ratio
1F	1.0455E+11	0.007098	0.007098	0.00404	Do Not Exceed Permissible Drift Ratio	1F	1.0455E+11	0.007098	0.00404	Do Not Exceed Permissible Drift Ratio
2F	1.0455E+11	0.007098	0.007098	0.00404	Do Not Exceed Permissible Drift Ratio	2F	1.0455E+11	0.007098	0.00404	Do Not Exceed Permissible Drift Ratio

#### 4 CONCLUSION

#### 3.1 CHECKING ADEQUACY OF FOUNDATION

Shallow Foundation has been used in this Building. We have checked the bearing & punching shear capacity of shallow foundation considering BNBC Loading Condition. We have considered 3.5 Ksf bearing capacity.





Figure 3.1-1: Footing Layout Plan from Structural Drawing

**Description:** For SMRF requirements, the calculation is provided only for column ( $S_o$ ,  $L_o$ ), not for the beam. Supporting construction pictures or rebar scan images are not provided to justify the framing system. Soil bearing capacity is considered as 3.5 Ksf without any reference. The foundation adequacy check is not provided for lateral loading. Also, irregularity checks are not provided. The building engineer is required to update the design report as per BNBC and submit to RSC for review.

### Observation 2: Live load not mentioned for suspended slab of ground floor (Warehouse Extension Building).



**Description:** A septic tank is made below the ground floor of Part-2, but the live load is not shown in the load plan for that suspended ground floor slab. The building engineer is required to update the live load plan for all suspended slabs.


### Observation 3: Missing information in a built drawing (Warehouse Extension Building).

#### COLUMN LAYOUT PLAN

##### SCHEDULE OF COLUMN REINFORCEMENT

NAME OF COLUMN	UP TO PLINTH LEVEL	PLINTH LEVEL TO 1ST FLOOR ROOF LEVEL
C1		
C2		
C3		

NOTES:  
 $f_c = 4.5$  ksi,  $f_y = 5.5$  ksi,  $f_y = 60$  ksi (Main)  
 CASTING RATIO -  
 CEMENT: SAND: AGGREGATE - AS PER  
 DOWN WELL GRADED STONE CHIP  
 100% SYLHET SAND (MIN. FM=2.2)  
 CLEAR COVER FOR COLUMN UP TO PL  
 CLEAR COVER FOR COLUMN PLINTH 1



**Description:** Column details of the 2<sup>nd</sup> floor level are not provided in the column schedule. Also, the position of the septic tank to the existing footing is not clearly shown in the drawing. The building engineer is required to update the as-built drawing showing all missing information.

### 3. Action Plan

Item No.	Observation	Action Plan	Timeline
1.	Missing information in the design report (Warehouse Extension Building).	The building engineer is required to update the design report as per BNBC (Part-6, Section-1.9.1) and submit to the RSC for review.	within 6 weeks
2.	Missing information in the design report (Warehouse Extension Building).	Implement remediation work if required.	within 6 months
3.	Live load not mentioned for suspended ground floor slab (Warehouse Extension Building).	The building engineer is required to update the live load plan for all suspended slabs.	within 6 weeks
4.	Missing information in a built drawing (Warehouse Extension Building).	The building engineer is required to update the as-built drawing.	within 6 weeks