

# Styrax Fashions Ltd. (10244)

Plot # 194 DEPZ (Ext.), Ganakbari, Savar, Dhaka

09.MARCH.2014



**ACCORD**  
on Fire and Building Safety in Bangladesh



## Identified Priority 1 Concerns

**High Storage Yields Low Column Safety Factors**



As determined using the observed steel reinforcement ratio and the strength appropriate for stone aggregate concrete, observed slab loading appears excessive. The resulting low column working stress safety factor warrants consideration.

**Low column working stress safety factor (result of excessive loading)**

Priority 1 Concern



It should be noted that a removal of excess floor loadings down to the designed level ( $3\text{kN/m}^2$ ) would be sufficient to result in a 'green' rating for the column load run-down.

## Identified Priority 2 Concerns


Lack of vertical bracing



There was present at the roof level a steel framed structure. Connections were observed to be poorly constructed. The structure had no lateral load restraint system.

Priority 2 Concern

Poor connection detailing at steel roof structure




## Steel Roof Framing Above Roof Slab

Nuts left loose on anchor bolts



Priority 2 Concern

Poorly detailed steel framing




## Steel Roof Framing Above Roof Slab



Priority 2 Concern


It was noted that the 1<sup>st</sup> & 2<sup>nd</sup> floor slabs were a flat slab arrangement and the 3<sup>rd</sup> to Roof slabs were a beam/slab arrangement. Structural Drawings show a beam/slab arrangement for typical floors and a flat slab arrangement at the 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> floors.




In addition to this discrepancy, the structural drawings do not show the steel frame upon roof level.

Discrepancies between structural drawings and actual construction

3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> Floor plan showing flat slab



Underside of 4<sup>th</sup> floor showing beam-slab arrangement



**Discrepancies between structural drawings and actual construction**

## Identified Priority 3 Concerns

None

# Priority Actions

## Problems Observed Summary

**ITEM 1: (Priority 2) At the steel roof structure connections were inconsistent and suspect in their capacity. Also, untightened anchor bolts were observed.**

**ITEM 2: (Priority 2) Examination of structural drawings and the provided loading certificate are inconsistent with the actual building construction and column capacities respectively.**

**ITEM 3: (Priority 1) Column loading/capacity checks yield low safety factors, due to relatively high machine and storage loading at the 1<sup>st</sup> and 2<sup>nd</sup> stories.**

## Item 1 and Actions

The steel roof structure displays signs of overloading and connections are detailed in a poor fashion.

### Priority 1 (Immediate – Now)

- None

### Priority 2 (within 6 weeks)

- A detailed engineering assessment is to be performed upon the steel roof structure.

### Priority 3 (within 6 months)

- Carry out any remedial measures or alteration works deemed necessary by the aforementioned structural assessment.

## Item 2 and Actions

Drawings are inconsistent with actual construction.

### Priority 1 (Immediate – Now)

- None

### Priority 2 (within 6 weeks)

- A detailed engineering assessment is to be conducted on the building in order to determine the capacity of the structure in its existing condition.

### Priority 3 (within 6 months)

- Update the structural drawings to reflect the as-built conditions, and carry out any remedial measures deemed necessary by the aforementioned engineering assessment.

## Item 3 and Actions

Column safety factors are low under observed loading, as a result of overloading at 1<sup>st</sup> and 2<sup>nd</sup> floor levels.

### Priority 1 (Immediate – Now)

- Reduce storage and equipment loadings at the 1<sup>st</sup> and 2<sup>nd</sup> levels to no more than 3.0kN/m<sup>2</sup>

### Priority 2 (within 6 weeks)

- Factory engineer to review design loads and column stresses.

### Priority 3 (within 6 months)

- Produce and actively manage a loading plan for all floors within the factory giving consideration to slab and column capacity.