

# Bellissima Apparels Ltd

BSCIC, Inds Estate, Tungi, Gazipur, Bangladesh  
(23.8933359N,90.4099056E)


30 April 2014



# Building Observations

# The use of a previously designed external roof area for production and propose canteen

The use of a previously designed external roof area for production and propose canteen



The steel roof is recent and the roof is now a factory, with heavier loading including finishes.

Note: Beams and slab depths to level 2 are less than level 1.

**Concentrated loads due to water tanks and  
toilet block (including plinth mount)  
located on roof slab**



Concentrated loads due to additional toilet block + water tank located on roof slab



Concentrated loads due to water tanks located on roof slab

**Addition of a new steel frame to the roof area  
(design check of steel frame including roof bracing  
requirement required)**




Addition of a new steel frame to the roof area (design check of steel frame including roof bracing requirement required)

**Existing concrete beams, acting as effective transfer beams, support new steel roof portal columns**



Column under alignment

Steel portal alignment



Existing concrete beams, acting as effective transfer beams, support new steel roof portal columns

**Chasing in concrete slab for door sill guide.**



Detail



Chasing in concrete slab for door sill rail (check rebate has not compromised the reinforced concrete slab and beam)

# Priority Actions

# Problems Observed

- **ITEM 1:** The use of a previously designed external roof area for production and propose canteen and concentrated loads including water tanks/toilet block and plinth located on roof slab and steel portal columns support on RC beam below.
- **Item 2:** Addition of a new steel frame to the roof area (design check of steel frame including roof bracing in N/S direction requirement required).
- **Item 3:** Chasing in concrete slab for door sill guide.
- **Item 4:** Inconsistencies between as-built drawings and observations made on site

| Item No. | Observation  | Recommended Action Plan   | Recommended Timeline |
|----------|--|---|----------------------|
| 1        | level 2 used for production, canteen, water tanks and toilet block when it appears that this level was designed as a roof area originally and without the current Steel Portal Framed roof | Limit all 2nd floor storage to 0.5m at max 50% floor area within single bay.  | 6-weeks              |
| 2        | level 2 used for production, canteen, water tanks and toilet block when it appears that this level was designed as a roof area originally and without the current Steel Portal Framed roof | Produce calculations for the 2nd floor slab and beams for new loading in steel frame area including factory activities, additional screed and steel column point load on beam below | 6-weeks              |
| 3        | level 2 used for production, canteen, water tanks and toilet block when it appears that this level was designed as a roof area originally and without the current Steel Portal Framed roof | Produce 2nd floor calculations for concentrate load such as water tank areas and toilet block (including plinth mounting).  | 6-weeks              |
| 4        | level 2 used for production, canteen, water tanks and toilet block when it appears that this level was designed as a roof area originally and without the current Steel Portal Framed roof | Implement any strengthening specified by the building engineer.   | 6-months             |
| 5        | level 2 used for production, canteen, water tanks and toilet block when it appears that this level was designed as a roof area originally and without the current Steel Portal Framed roof | Implement a load plan for 2nd floor   | 6-months             |

| Item No. | Observation  | Recommended Action Plan   | Recommended Timeline |
|----------|--|---|----------------------|
| 6        | Addition of a new steel frame to the roof area (design check of steel frame including roof bracing requirement required) | Inspect and confirm adequacy of portal frame design including bracing in north south direction and base bolt connections. | <b>6-weeks</b>       |
| 7        | Addition of a new steel frame to the roof area (design check of steel frame including roof bracing requirement required) | Implement any strengthening specified by the building engineer.   | <b>6-months</b>      |
| 8        | As-Built Drawings do not match what was observed on Site   | Review rebate and determine adequacy of slab depth and reinforcement cover  | <b>6-weeks</b>       |
| 9        | As-Built Drawings do not match what was observed on Site   | Implement any strengthening specified by the building engineer.   | <b>6-months</b>      |