

Delicate Garments Ltd

Rajaghat, Rajfulbaria, Savar, Dhaka, Bangladesh.


23.78171, 90.41787

10th May 2014



Observations

Concrete Testing



Schmidt Hammer and Ferros scanner testing on highlighted columns

Concrete Testing:

Column investigations indicated stone aggregate.

Reinforcement was investigated using a ferros scanner.

Arrangement noted on site corresponded to structural drawings provided.



Column showing stone aggregate.


Allowable loading shown on Loading Plans is very high.

Allowable Loading Plan for: Area:1, 2,3 and 4 in 1st Floor

Loading table for area: 1,2,3 and 4

Sl. No.	Loading Location	Name	Existing Load	Allowable Load in psf	Remarks
1	01 Area: 1183 sft	Office Space	30 psf	250 psf	
2	02 Area: 1058 sft	Iron Section	6.62 psf	250 psf	
3	03 Area: 980 sft	Quality Checking Section	4.4 psf	250 psf	
4	04 Area: 1164 sft	Cutting Table Manpower	13.23 psf	250 psf	
14	05 Area: 2923 sft	Storage load	24.25 psf	250 psf	Height of Storage must not exceed 5.5 feet from floor level

Existing and allowable loads




Typical floor loading plan

LOAD PLAN

An allowable imposed load of 250 psf (12kPa) shown in all areas of all floors.

Existing loads are very significantly lighter.

Cracking in Ground Floor Slab



Ground Floor Cracking:

Cracks along line of ground beams may be the result of settlement of the filling under the floor slab. Cracking is visible in areas without floor finish.



Extent of cracking



Crack over ground tie beams

Priority Actions

Problems Observed

ITEM 1: Allowable loading shown on Loading Plans is very high.

ITEM 2: Cracking in Ground Floor Slab.

Item 1 and actions

Allowable loading shown on Loading Plans is very high.

Priority 1

(Immediate - Now)

- None required

Priority 2

(within 6-weeks)

- None required

Priority 3

(within 6-months)

- Factory Engineer to revise allowable loading document to include maximum allowable load of 5kPa and check capacity of slabs and beams under this loading.

Item 2 and actions

Cracking in Ground Floor Slab.

Priority 1

(Immediate - Now)

- None required.

Priority 2

(within 6-weeks)

- None required .

Priority 3

(within 6-months)

- Factory Engineer to monitor settlement of the ground floor slab and note if any settlement occurs in foundations to the main structural elements.