

# Murad Apparels Ltd. (9798)

No.#190, Inner Circular Road, Arambugh, Motijheel, Dhaka, Bangladesh

(+23.732618N, +90.419664E)

15.APRIL.2014



ACCORD  
on Fire and Building Safety in Bangladesh



# Identified Priority 1 Concerns

## 1<sup>st</sup> Priority 1 Concern



**Excessive Storage Height of Fabric on Level 2**

Each roll of fabric is estimated to weigh approximately 40kg. As they are stacked 6 rolls high, and arranged 6 rolls per layer, the weight of each layer is approximately 240kg, resulting in a total weight of 1,440kg (14.1kN) per stack.

Based on a plan area of 1.4m x 1.4m per stack, the equivalent live load per stack is estimated to be:

$$14.1\text{kN}/(1.4 \times 1.4)\text{m}^2 = 7.1\text{kPa}.$$

The allowable live load should be a max. of 3.0kPa

## Identified Priority 3 Concerns

## 1<sup>st</sup> Priority 3 Concern




Based on the load rundown analysis of the building the column stress checking analysis gives a YELLOW status result, all floor loadings must be carefully monitored.


The construction of steel framed roof for the dining hall on the roof floor is on the permit drawings.

**The steel roof construction is not on the permit drawings**

## 2<sup>nd</sup> Priority 3 Concern



The front extension has been added to the original building. This part of the building has no structural design drawings or as-built drawings, the Factory Engineer is to review and check its structural capacity and stability.




### 3<sup>rd</sup> Priority 3 Concern



We require that these items be investigated as part of a Detailed Engineering Assessment.

The overall stability of the front extension is our main concern. There is a lack of lateral support system information. No structural drawings show any form of lateral support design.



# Priority Actions

## Problems Observed Summary

**ITEM 1: (1<sup>st</sup> Priority 1) Storage heights of fabric in storage rooms on 2<sup>nd</sup> floor appear to be excessive.**

**ITEM 2: (1<sup>st</sup> Priority 3) Typical columns have low factors of safety with regard to their loading capacity and the steel roof framed construction is not on the current permit drawings.**

**ITEM 3: (2<sup>nd</sup> Priority 3) There are no design or as-built drawings for the front extension.**

**ITEM 4: (3<sup>rd</sup> Priority 3) A lack of lateral support system.**

## Item 1 and actions

Storage heights of fabric in storage rooms on 2<sup>nd</sup> floor appears to be excessive

### Priority 1 (Immediate – Now)

- Immediately reduce stacking height of fabric rolls to ensure total load does not exceed 3.0kPa

### Priority 2 (within 6 – weeks)

- Mark the maximum allowable height of fabric stacking to ensure full compliance

### Priority 3 (within 6-months)

- Establish and maintain a set of loading plans for each floor level.

## Item 2 and actions

Preliminary load take-down calculations suggest that typical columns have very low factor of safety with regard to their loading capacity. The steel framed roof extension is not on the permit drawings.

### Priority 1 (Immediate – Now)

- None required

### Priority 2 (within 6 – weeks)

- Carry out intrusive testing of structure to determine actual concrete and rebar strengths.
- Carry out a full survey of all structural elements and check the loading capacity of the whole structural system.
- The Factory Engineer to review design, loads and columns stresses in the entire building.

### Priority 3 (within 6-months)

- Consider demolishing the steel framed roof extension.

## Items 3 & 4 and actions

There are no design drawings or as-built drawings for the front extension, there is a lack of any recognisable lateral support system.

### Priority 1 (Immediate – Now)

- None.

### Priority 2 (within 6 – weeks)

- The Factory Engineer is to carry out thorough load checking of the entire structure, including slabs, beams and columns based on BNBC regulations and produce as-built drawings.

### Priority 3 (within 6-months)

- In conjunction with the building survey, building engineer to produce an accurate set of as-built structural records