

# Iris Fabrics Ltd. (9447)

Zirani Bazar, Kashimpur, Gazipur

24.MARCH.2014



ACCORD  
on Fire and Building Safety in Bangladesh



# Site Observations

# Priority Actions

## Problems Observed Summary

**ITEM 1: (Priority 1) Slab loadings were quite high throughout Building A in localized areas due to high storage loads. The dormitory is being used for excessively high levels of storage during its construction.**

**ITEM 2: (Priority 2) Soil bearing capacity does not appear adequate to safely support the loads developed at the footing level of Building A.**

**ITEM 3: (Priority 2) Storage shed steel roof truss framing appears poorly constructed within the north most storage shed. Other sheds have steel beam roof framing.**

# Identified Priority 1 Concerns

## Reduce Storage Loading

Priority 1 Concern



Storage levels were higher than desirable in localized areas distributed throughout Building A.




Storage levels were very high and widely distributed throughout the Dormitory.

## High Levels of Storage


## Identified Priority 2 Concerns

**Verify Foundation Design**  
**Assess Shed Roof Trusses**

Priority 2 Concern




SECTION X-X OF FOOTING (OUTER COL)



PLAN OF FOOTING

FOOTING NO	SIZE (L x B)	S	D	REINFORCEMENT
F 1	14'-0" x 14'-0"	6"	28"	22 mm @ 4" c/c Both Ways
F 2	11'-0" x 11'-0"	6"	22"	20 mm @ 4" c/c Both Ways
F 3	9'-0" x 9'-0"	6"	20"	20 mm @ 5" c/c Both Ways
F 4	8'-0" x 8'-0"	4"	18"	20 mm @ 5" c/c Both Ways
F 5	8'-0" x 7'-0"	4"	15"	20 mm @ 5" c/c (L) 20 mm @ 5" c/c (B)
F 6	8'-0" x 6'-0"	4"	12"	18 mm @ 5" c/c Both Ways



SECTION X-X OF FOOTING (INNER COL)

Storage levels were higher than desirable in localized areas distributed throughout Building A.

Foundation Overloading

9.0 CONCLUSION & RECOMMENDATION:

**CONCLUSION:**  
The overall investigation results of the site defines that **Shallow Foundation** is suitable for the best economic and structurally safe of the project

**RECOMMENDATION:**  
On the basis of aforesaid conclusion, the following recommendations are suggested for Proposed Industrial Park for **IRIS FABRICS LTD.**; Located ZIRANI BAZAR, JOYDEBPUR, GAZIPUR

The Bearing Capacity of Soil Under the Z-1, considered as Isolated Column footing (**Shallow Foundation**) in the following way:

- To be Considered 1.00 Tsf (F.S.=3.00) at a depth (8'-0") From E.G.L.
- To be Considered 1.00 Tsf (F.S.=3.00) at a depth (-14'-4") From B.M.

The Bearing Capacity of Soil Under the Z-2, considered as Isolated Column footing (**Shallow Foundation**) in the following way:

- To be Considered 1.00 Tsf (F.S.=3.00) at a depth (8'-0") From E.G.L.
- To be Considered 1.00 Tsf (F.S.=3.00) at a depth (-16'-4") From B.M.

The Bearing Capacity of Soil Under the Z-3, considered as Isolated Column footing (**Shallow Foundation**) in the following way:

- To be Considered 1.25 Tsf (F.S.=3.00) at a depth (6'-0") From E.G.L.
- To be Considered 1.25 Tsf (F.S.=3.00) at a depth (3'-6") From B.M.

The Bearing Capacity of Soil Under the Z-4, considered as Isolated Column footing (**Shallow Foundation**) in the following way:

- To be Considered 1.25 Tsf (F.S.=3.00) at a depth (6'-0") From E.G.L.
- To be Considered 1.25 Tsf (F.S.=3.00) at a depth (2'-1") From B.M.



21. 03. 06  
ENGR.  
RATAN KR. DUTTA  
B. SC IN CIVIL  
ENSG FIEB.6743



Roof framing in the storage shed utilizing truss framing was poorly build and employed questionable framing methods

## Poorly Framed Roof Trusses in Storage Shed

Priority 2 Concern



## Identified Priority 3 Concerns

(None)

## Item 1 and Actions

Storage above allowable live loads within Building A and Dormitory

### Priority 1 (Immediate – Now)

- Reduce storage loads throughout factory Building A and throughout Dormitory to design load levels

### Priority 2 (within 6 weeks)

- Factory engineer to develop and actively monitor a loading plan for all floor plates within the factory complex giving consideration to slab, column and foundation capacity.

### Priority 3 (within 6 months)

- None

## Item 2 and Actions

Soil bearing capacity does not appear adequate to support spread footing loads

### Priority 1 (Immediate – Now)

- None

### Priority 2 (within 6 weeks)

- Detailed engineering assessment to be performed upon Building A foundations

### Priority 3 (within 6 months)

- Implement all works mandated by the above mentioned detailed engineering assessment

## Item 3 and Actions

Storage shed framed with roof trusses appears poorly constructed.

### Priority 1 (Immediate – Now)

- None

### Priority 2 (within 6 weeks)

- Factory engineer to conduct a review of the storage shed roof truss framing to determine its adequacy

### Priority 3 (within 6 months)

- Perform any remediation required to the shed roof truss framing or demolish the shed