



Consumer Knitex Limited. (Unit-2)

Baghan Trishal, Mymensingh 2222
(24.552171N, 90.400753E)

7th November, 2016





Observation



Paucity of details in As-Built drawings



Number of bolts were not matched with provided as-built drawings



Additional short column in gable frame was not shown in drawing



Additional joints in rafter were not shown in drawing



Cross bracing was observed instead of portal frame bracing



Additional columns for cargo lift were not shown in drawing



Number of bays were not matched with provided architectural drawing

Observation



Priority Action



Item No.	Observation	Recommended Action Plan	Recommended Timeline
1	Paucity of details in As-Built drawings	Collect working drawings from Contractor and produce final full set of As-Built drawings.	6-weeks