

FIRE SAFETY INSPECTION REPORT

Tamishna Fashion Wear Ltd. (New Building)

ACCORD ID: 23640

Plot #247, Bhadam, Nishatnagar, Tongi, Gazipur

GPS Co-ordinates: 23.898941, 90.358453

Other Factories: None



Inspected by: Safawan Abyaz

Date: 08 July 2019



Fire Safety Inspection Summary Report

Tamishna Fashion Wear Ltd. (New Building)

Introduction

Tamishna Fashion Wear Ltd. (New Building). was surveyed for fire safety on 08 July 2019 by The Accord Inspection Team.

The purpose of the survey was to identify significant fire safety issues and to provide recommendations for remediation based on applicable standards specified by the Accord. The scope of this initial fire safety inspection was limited to the review and identification of major fire safety issues. The inspection did not include identification of minor deficiencies, which will be further addressed as part of follow-up inspections.



Findings & Recommendations

Table 1 summarizes the major fire safety issues identified during the inspection. Recommendations have been provided to address each issue.

An implementation schedule shall be developed by the factory to remediate each of the findings. The specific timing of improvements, including any requested extensions due to design / installation constraints, shall be submitted to the Accord for approval.



Table 1. Findings and Recommendations

No.	Category	Finding	Recommendation	Remediation Timeframe
F-1	Fire Rated Construction	A double leaf fire door at 3 rd floor has co-ordination problem between the leaves. A damaged door coordinator has been observed.	Provide a listed door co ordinator for pair doors. Ensure proper coordination between pair leaves through proper maintenance to maintain required fire rating of 2-hr.	Within 3 months



F-2	Egress	Fire detection & alarm system installation requires detailed review to confirm compliance with NFPA 72 and ACCORD standards.	Submit as-built testing records, listing information and other relevant documentation to the ACCORD for review and approval, modification shall have to be done as per the reviewed design (if required). Upon approval & installation/ modification the owner shall contact the Accord prior to conducting the final acceptance testing of the fire detection & alarm system installation.	Within 4 months
-----	--------	--	---	-----------------



F-3 Egress Fire pump, water supply standpipe system installation requires detailed review to confirm compliance with NFPA 14, 20, 22, 25 and ACCORD standards.

Submit as built drawings, Within 4 months testing records, listing information and other relevant documentation to the ACCORD for review and approval, modification shall have to done as per the reviewed design (if required) upon approval & installation/modification the owner shall contact the Accord prior to conducting the final acceptance testing of the standpipe system installation.

Also inspect, test and maintain the standpipe system & fire pumps, and keep written records on-site, in accordance with NFPA 14, 20, 25 and ACCORD standards.

